

NLAP-WEDC Report 2024



Legend:

- Still open
- In work
- completed

**NLAP-WEDC
Projects Actual
Status May 2024**


March 25



<https://aecenar.com/index.php/institute-projects/nlap-wedc>

Still open issues:

- Responsible: Amro Zawit
- Timeline: 6-12/24
- Needed Budget: 33,000 \$



Requirements:

<https://aecenar.com/index.php/companies/green-chemistry/11a-production/requirements>

- Responsible: Green Chemistry
- Timeline: 6-8/24 (Detailed Design, Realization, Testing)
- Needed Budget: 3,000 \$

- Responsible: Mariam El Rez
- Timeline: 10-12/24 (Detailed Design, Realization, Testing)
- Needed Budget: 25,000 \$



NLAP-WEDC REPORT 2024 - Part I: Full waste management (Summary)

With contributions of:

Mariam EL REZ

Abdullah KASSEM

Ali DIB

Amro ZAWIT

Last Update: 11.03.2025 08:57

Table of Contents

| | |
|---|----------|
| Preface | 3 |
| 1 Project 1: Full waste management pilot project (Summary) | 5 |
| 1.1 Position Full waste management..... | 6 |
| 1.2 Taking household waste from buildings and manual waste separation..... | 6 |
| 1.3 Organic waste treatment..... | 8 |
| 1.4 Incineration of refused waste with improved filtering | 9 |
| 1.4.1 Geration of Electric Power from Waste Incinerator | 12 |
| 1.5 Video of full (3 parts) waste management (with new Electrofilter) (in Arabic) | 12 |
| 1.6 Video of full (3 parts) waste management (with new Electrofilter) (in English)..... | 12 |
| 1.7 Petition to Municipality of Tripoli to operate the pilot system in Tripoli | 13 |

Preface

This report contains a short description of 3 parts (full) waste management pilot project.

1 Project 1: Full waste management pilot project (Summary)



AECENAR
Association for Economical and Technological Cooperation
in the Euro-Asian and North-African Region

معامل معالجة النفايات المنزلية



محافظة الشمال

الحل للتخلص من النفايات



محطة فرز النفايات
الهاضم الهوائي
محطة الفرز

مكببات عشوائية



معمل الفرز



برميل النفايات
الزجاج
البلاستيك
المعادن
النفايات العضوية
الورق

تتميز فكرة معمل الفرز النقال بخاصية الوصول المباشر إلى مكان تواجد النفايات سواء كان على الطريق الرئيسي أو الفرعي ووصولاً إلى المناطق النائية.

كما يتميز بقدرته على الفرز اليومي بشكل متواصل أو متقطع.

يتألف المعمل من:

- خزان كبير للنفايات المنزلية
- مكان التقطيع وفتح الأكياس
- قشاش لتعيرير النفايات
- براميل مخصصة للمفرزات
- معدات للتنظيف والإضاءة...

يحتاج معمل الفرز إلى 5 عمال لتشغيله موزعين على الشكل التالي:

- عامل لملء البرميل الرئيسي.
- عامل لتقطيع وفتح الأكياس.
- 3 عمال لفرز النفايات: الأول والثاني لفصل المعادن والزجاج والبلاستيك والآخر لفصل الورق.

يستطيع المعمل فرز ما يقارب 500 كغ/يومياً من النفايات المنزلية أي حوالي 15 طن نفايات شهرياً.

تقدر تكلفة تشغيل المعمل بحوالي \$2000 /شهر.

تقنية الهاضم اللاهوائي



تمرر النفايات العضوية Organic waste في فرامة مخصصة لتقطيع النفايات العضوية، يتم بعدها معالجة هذه النفايات في الهاضم اللاهوائي: Anaerobic Digestion؛ حيث يتم إنتاج السماد العضوي بالإضافة إلى استخراج غاز الميثان.

يستوعب الهاضم أسبوعياً حوالي 400 كغ من النفايات العضوية.

نقل النفايات إلى المحطة



محطة توليد الكهرباء من حرق النفايات

يتم نقل النفايات الغير قابلة للمعالجة إلى المحطة الحرق Waste Incineration Plant (كالأوراق، الكرتون، الأكياس، البلاستيكية، العبوات المزروجة، الحفاضات، ...) حيث يتم حرقها واستخراج الطاقة الكهربائية منها.



Maryam EL REZ & Amro ZAWIT

@AECENAR_Oct 2023

1.1 Position Full waste management

The incineration results in Bkaa Sifrin showed the need to separate (and for efficiency also treatment) of organic waste to reduce the percentage of liquids in the waste. A household waste sorting project was proposed and designed in 2023, and the practical part was implemented in 2024.

1.2 Taking household waste from buildings and manual waste separation

NLAP-WEDC - Waste Separation System



AECENAR
Association for Economical and Technological Cooperation
in the Euro-Asian and North-African Region

معمل فرز النفايات النقال



مبادرة انشغال

معمل الفرز

تميز فكرة معمل الفرز النقال بخاصية الوصول المباشر إلى مكان تواجد النفايات سواء كان على الطريق الرئيسي أو الفرعي ووصولاً إلى المناطق النائية، أو متقطع .

كما يتميز بقدرته على الفرز اليومي بشكل متواصل .

يتألف المعمل من :

- خزان كبير للنفايات المنزلية
- مكان التقطيع وفتح الأكياس
- نقال آلي لتصير النفايات
- براميل مخصصة للمقرورات
- معدات للحماية الشخصية، للتنظيف والإضاءة، ..

يحتاج معمل الفرز إلى 7 عمال لتشغيله موزعين على الشكل التالي :

- عامل لملء البرميل الرئيسي.
- عامل لتقطيع وفتح الأكياس.
- 4 عمال لفرز النفايات : الأول والثاني لفصل الورق المعادن والزجاج والآخرين لفصل البلاستيك والنفايات الغير قابلة للتدوير.

يستطيع المعمل فرز ما يقارب 5 طن/يومياً من النفايات المنزلية أي حوالي 120 طن نفايات شهرياً ، تقدر تكلفة إنشاء المعمل ب \$4700 بينما تقدر تكلفة تشغيل المعمل بحوالي \$2500/ شهر .

نموذج لمعمل الفرز النقال







طريقة الفرز وآلية العمل

- يقوم عامل بوضع القمامة بمستوعبها المخصص في المعمل النقال
- يتم عامل مختص وضع أكياس النفايات على الطاولة المائلة حسب الحاجة
- يتولى عامل تفتيح الأكياس شأن التحكم بالقشاش عن طريقة مفتاح التحكم
- يقوم 4 عمال بفرز النفايات أثناء مرورها على النقال الآلي.
- يقوم العامل الأول بفرز الأوراق والكرتون القابل للتدوير، كذلك بفرز الزجاج
- يقوم العامل الثاني بفرز المواد المعدنية كالتنك والحديد
- بينما يفرز العامل الثالث المواد البلاستيكية القابلة للتدوير
- يقوم العامل الرابع بجمع المواد الغير قابلة للتدوير كالعبوات المزدوجة، الحفاضات، البطاريات وغيرها..
- في نهاية النقال الآلي يتم جمع المتبقي من النفايات وهي النفايات العضوية

- يوضع كل صنف من النفايات في أكياس مخصصة له على حسب اللون:

- الأبيض للورق والكرتون القابل للتدوير
- الأزرق للنفايات الزجاجية
- الأسود للمواد المعدنية
- البني للمواد البلاستيكية
- الرمادي للمواد الغير قابلة للتدوير
- والأخضر للمواد العضوية

- يقوم عامل بتحميل النفايات المفروزة ونقلها إلى أماكنها المناسبة حيث تذهب النفايات القابلة للتدوير كالمعادن والزجاج والبلاستيك إلى مراكز البيع أو التدوير بينما تذهب النفايات الغير القابلة للتدوير كحفاضات والعبوات المزدوجة إلى المحطة للحرق وإنتاج الكهرباء

أما المواد العضوية فيتم إصالتها لمعمل التخمير حيث يتم فرمها وتخميها لإنتاج الغاز الحيوي والسماذ العضوي.

يتم نقل أكياس النفايات قبل و/أو بعد عملية الفرز عبر التوتوكوك الكهربائي يعمل بالطاقة الشمسية

معدات الحماية الشخصية

يتألف زج الحماية الشخصية للعامل من:

- كمامة تقيهم الغازات السامة والروائح الكريهة.
- بدلة مطرية لحمايتهم من الأمطار والاساخ.
- جزمة
- كفوف لحماية الأطراف من الأشياء الحادة والمؤذية.





Maryam EL REZ & Ali DiB @AECENAR_Oct 2023



1.3 Organic waste treatment



Input of organic waste



Methan gas generation and filtering

1.4 Incineration of refused waste with improved filtering

AECEVAR
Association for Economical and Technological Cooperation
in the Euro-Asian and North-African Region

Amro ZAWIT NLAP-IPP Oct 2023

بِسْمِ اللَّهِ الرَّحْمَنِ الرَّحِيمِ

Smoke Filtration System

Municipal Waste Incineration Flue Gas Filtration System

وزارة البيئة والتخطيط العمراني

Municipal Waste Incineration Flue Gas Filtration System
is a system used to purify air from fine particles, smoke, and harmful gases.

The parts used in the system:

- 3 Fans
- 2 Cyclones
- 1 Chemical Filter
- 1 Scrubber (springing water to cold the flue gas)
- 1 Electro-Filter
- 1 Chimney

Flue Gas Filtration Mechanisms

From Incinerator, Smoke gets into the first Cyclone

Then, gets into the chemical filter

After that, Smoke gets into the Scrubber

Then, Smoke gets into the second Cyclone

Then, Smoke gets into the Electrofilter

Finally, purified flue gas gets out from the chimney

Filtration Parts usage

- Cyclone**
It is designed to remove smoke particles and other airborne contaminants from the exhaust system.
- Chemical Filter**
It is a type of air filtration system designed specifically to remove harmful chemicals, gases, odors, and particulate matter
- Scrubber**
It removes smoke particles and other pollutants from industrial gas streams using its shape and water Sprinklers for Smoke cooling.
- Electrostatic Filter**
It is a highly efficient filtration device commonly used to remove fine particles and produce pure white smoke.
- Chimney**
It is a vertical structure 24 designed to expel smoke after filtration.



Incineration of refused waste with improved filtering

| | |
|--|---|
|  <p>Without filtration</p> |  <p>With filtration</p> |
|  | <p>Test from summer 2024</p> |
| <p>Without efficient Electrofilter</p> | <p>With efficient Electrofilter</p> |

1.4.1 Geration of Electric Power from Waste Incinerator



1.5 Video of full (3 parts) waste management (with new Electrofilter) (in Arabic)



arab_3Steps_FullWasteManagement_w

1.6 Video of full (3 parts) waste management (with new Electrofilter) (in English)


Flue Gas Cooling in front of the Electrofilter. Only 1% of smoke was visible: (integrated into 3steps waste management film from 2023 and improved with subtitles)



3Steps_FullWasteManagement_withSub

1.7 Petition to Municipality of Tripoli to operate the pilot system in Tripoli

بِسْمِ اللَّهِ الرَّحْمَنِ الرَّحِيمِ



جانب رئيس بلدية طرابلس الفححاء الدكتور رياض بمق المحترم،

الموضوع: طلب تخصيص قطعة أرض مناسبة لعمل محطة معالجة النفايات.

المستدعي: جمعية AECENAR العلمية الألمانية ومؤسسة طاقة الشمال.

السلام عليكم وحة الله وبركاته وبعد،

1. تتقدم جمعية AECENAR العلمية الألمانية ومؤسسة طاقة الشمال ممثلتان برئيسيهما الدكتور ميمير مراد من حضرتكم بطلب الحصول على ارض في منطقة بلدية طرابلس وذلك لمدة ستة أشهر قابلة للتجديد، بهدف استعمالها لتشغيل محطة معالجة النفايات لأغراض علمية.
- 2 يُفضّل أن تكون مساحة الأرض تقريبا ألف متر مربع وتكون بعيدة نوعا ما عن الأماكن السكنية.
- 3 إن المحطة المذكورة ذات مواصفات مطابقة للبيئة حسب المعايير الأوروبية.
- 4 تتألف المحطة من ثلاثة أقسام: فرز ، تخمير ومعالجة حرارية.

نشكر لكم تعاونكم وتقبلوا منا فائق الاحترام.

طرابلس في 19 .11 .2024

د. ميمير مراد

AECENAR
Harba Building, 1 st floor (near to Hospital Albert Haykal)
Tel.: 06409544 / 76341526
Email: info@aecenar.com

بِسْمِ اللَّهِ الرَّحْمَنِ الرَّحِيمِ



AECENAR

Association for Economical and Technological Cooperation
in the Euro-Asian and North-African Region

www.aecenar.com



NLAP-WEDC REPORT 2024 – Part II: Project 2 (Improvement of Filter System in Incinerator Power Plant NLAP-IPP)

With contribution of:

Amro ZAWIT

Maryam EL REZ

Abdullah KASSEM

Ali DIB

Last Update: 11.03.2025 23:18

Table of Contents

| | | |
|----------|---|----------|
| 2 | Project 2: Improvement of Filter System in Incinerator Power Plant 2023/24 | 5 |
| 2.1 | Filter System Overview..... | 5 |
| 2.2 | Assembly of Components | 6 |
| 2.3 | The 2 Cyclones | 6 |
| 2.3.1 | Cyclone Sizing | 6 |
| 2.3.2 | Design of cyclone..... | 13 |
| 2.4 | Venturi scrubber | 15 |
| 2.4.1 | Sizing of cooling with separation cyclone | 15 |
| 2.5 | Atomizer nozzles for incinerator Exhaust gas cooling for Electro-Filter..... | 18 |
| 2.6 | Electrofilter | 21 |
| 2.6.1 | Options of electro filter installation | 22 |
| 2.7 | Electrofilter Internal details..... | 23 |
| 2.7.1 | Electro design (tubes with central electrode) | 23 |
| 2.7.2 | Iron filter design | 24 |
| 2.7.3 | Fin filter design..... | 25 |
| 2.7.4 | ESP box design..... | 26 |
| 2.7.5 | ESP assembly design..... | 26 |
| 2.7.6 | Electro-Filter Assembly design..... | 27 |
| 2.8 | Carbon Filter..... | 27 |
| 2.8.1 | Carbon filter box design | 27 |
| 2.8.2 | Carbon filter stand design..... | 28 |
| 2.8.3 | Carbon filter design..... | 28 |
| 2.8.4 | Carbon assembly design..... | 28 |
| 2.9 | NLAP-IPP Chemical Filter (Realization)..... | 29 |
| 2.10 | Barrel Water Filter | 30 |
| 2.11 | Realization of filter system on Ras Maska site 2024 | 35 |
| 2.12 | NLAP-IPP Mobile Plant at Ras Maska | 36 |
| 2.12.1 | NLAP-IPP Ras Maska 19.10.2023 | 36 |
| 2.12.2 | NLAP-IPP, Ver. 21.10.23..... | 38 |
| 2.12.3 | NLAP-IPP (last Ver. on 02.07.24) | 39 |
| 2.13 | NLAP-IPP Process Control System (Automation)..... | 40 |

| | | |
|--------|--|-----|
| 2.13.1 | NLAP-IPP_PCS(Modbus address on the PLC) [xlsx file]..... | 40 |
| 2.13.2 | Process Control system Topology..... | 42 |
| 2.13.3 | Control Panel, Version 06.09.2023..... | 43 |
| 2.13.4 | Wiring Panel..... | 44 |
| 2.13.5 | Turbine Governing System (TGS)..... | 44 |
| 2.14 | Testing without Electro-filter for temperature Calculation..... | 45 |
| 2.15 | Test 01.09.2023 - Ras Maska | 54 |
| 2.15.1 | Goal | 54 |
| 2.15.2 | Description | 54 |
| 2.15.3 | Test Specification..... | 55 |
| 2.15.4 | Steps | 55 |
| 2.15.5 | Pictures related to the test..... | 59 |
| 2.15.6 | Data Collected..... | 63 |
| 2.15.7 | Data Analysis | 63 |
| 2.15.8 | Future Work..... | 63 |
| 2.16 | Filtration test (18.12.2023)..... | 63 |
| 2.16.1 | Goal | 63 |
| 2.16.2 | Table of System Test..... | 65 |
| 2.16.3 | Graph of the Temperature Sensors [Temperature in degree Celsius] | 73 |
| 2.16.4 | Test Analysis | 73 |
| 2.16.5 | What should we do next?..... | 74 |
| 2.16.6 | Pictures related to test on 18.12.23 | 74 |
| 2.17 | Test.Atomizing Nozzle Air to Fluid ratio (27.04.2024)..... | 92 |
| 2.18 | Test.Atomizing Nozzle Air to Fluid ratio (08.05.2024)..... | 94 |
| 2.19 | Flue Gas into Water test (12.06.2024) | 96 |
| 2.20 | Flow gas into Barrel water Filter Test (24.6.2024) | 97 |
| 2.21 | Filtration test on 27.06.2024 | 99 |
| 2.22 | Filtration test (02.07.2024)..... | 103 |
| 2.23 | Cleaning Electro-Filter (8.7.24)..... | 107 |
| 2.24 | Filtration test..... | 110 |
| 2.25 | The right way to clean the Filters | 113 |

| | | |
|--------|--|-----|
| 2.26 | Cleaning Electro-Filter using KLEAN LAND Technique (11.07.2024) | 116 |
| 2.27 | Here is how our cleaning of the Electro-Filter was done | 120 |
| 2.27.1 | First, we brought a Plastic tank | 120 |
| 2.27.2 | Second, we cut its top | 121 |
| 2.27.3 | Third, we clean it | 121 |
| 2.27.4 | Fourth, we bought a resistor to get the water to 80 degrees, which is best for NaOH solution | 122 |
| 2.27.5 | Fifth, we filled the tank with water..... | 122 |

2 Project 2: Improvement of Filter System in Incinerator Power Plant 2023/24

2.1 Filter System Overview

AECENAR
Association for Economical and Technological Cooperation
in the Euro-Asian and North-African Region


بِسْمِ اللَّهِ الرَّحْمَنِ الرَّحِيمِ

طاقة الشمال

Amro ZAWIT NLAP-IPP_Oct 2023

Smoke Filtration System
Municipal Waste Incineration Flue Gas Filtration System


Municipal Waste Incineration Flue Gas Filtration System
is a system used to purify air from fine particles, smoke, and harmful gases.



The parts used in the system:

- 3 Fans
- 2 Cyclones
- 1 Chemical Filter
- 1 Scrubber (springing water to cold the flue gas)
- 1 Electro-Filter
- 1 Chimney


Flue Gas Filtration Mechanisms



Filtration Parts usage


- Cyclone**
It is designed to remove smoke particles and other airborne contaminants from the exhaust system.
- Chemical Filter**
It is a type of air filtration system designed specifically to remove harmful chemicals, gases, odors, and particulate matter
- Scrubber**
It removes smoke particles and other pollutants from industrial gas streams using its shape and water Sprinklers for Smoke cooling.
- Electrostatic Filter**
It is a highly efficient filtration device commonly used to remove fine particles and produce pure white smoke.
- Chimney**
It is a vertical structure designed to expel smoke after filtration.



2.2 Assembly of Components






2.3 The 2 Cyclones



2.3.1 Cyclone Sizing
























2.3.2 Design of cyclone

Separation cyclone with cooling venturi scrubber






24042023_FINAL
CYCLONES DESIGN V






2.4 Venturi scrubber

2.4.1 Sizing of cooling with separation cyclone









2.5 Atomizer nozzles for incinerator Exhaust gas cooling for Electro-Filter

In this section, we will talk about the atomizer nozzle with 6 holes and a wide-angle spray at 60 degrees with stainless steel materials.




The purpose of using this nozzle is that the Electrostatic filter that is being used in the filtration system needs a temperature of less than 60 degrees Celsius to perform at its best conditions


This is the Requirements for the installation site

- A. Temperature: +5~+50°C
- B. Humidity: 20~90%
- C. Altitude: <1000M
- D. Nature of smoke: <60°C, non-flammable, non-explosive, non-volatile and
- E. non- corrosive.

The Atomizing Nozzle uses pressured air and liquid to give the best performance, and this nozzle got the following table to get air-to-fluid ratio:



For round spray, the spray angle "A" is maintained within the distance of "B", the spraying will turn into torrent if the distance has reached "D", as the right chart




Wide-angle round spray

Performance data


| spray device model | spray device consists of air cap and fluid cap | liquid flow (L/min) and flow (L/min) | | | | | | | | | | | | | | | | Size | | | | | |
|--------------------|--|--------------------------------------|--------------------|-------------|-------------|--------------------|-------------|-------------|--------------------|-------------|-------------|--------------------|-------------|-------------|--------------------|-------------|-------------|-----------|--------------|--------|--------|--------|--------|
| | | Water pressure (bar) | | | | | | | | | | | | | | | | Air (bar) | Liquid (bar) | A (cm) | B (cm) | C (cm) | D (cm) |
| | | 0.7bar | | 1.5bar | | 2bar | | 3bar | | 4bar | | | | | | | | | | | | | |
| Air pressure (bar) | Water (L/h) | Air (L/min) | Air pressure (bar) | Water (L/h) | Air (L/min) | Air pressure (bar) | Water (L/h) | Air (L/min) | Air pressure (bar) | Water (L/h) | Air (L/min) | Air pressure (bar) | Water (L/h) | Air (L/min) | Air pressure (bar) | Water (L/h) | Air (L/min) | | | | | | |
| SUK16 | Liquid Cap 2050 and Air Cap 67-6-20-70° | 0.6 | 5.3 | 10.2 | 1.1 | 6.1 | 13.3 | 1.5 | 8.1 | 16.4 | 2.4 | 8.9 | 22 | 3.1 | 10.5 | 24 | 0.7 | 0.7 | 14 | 18 | 23 | 1.5 | |
| | | 0.7 | 4.3 | 12.2 | 1.3 | 7.0 | 15.0 | 1.8 | 6.6 | 21 | 2.7 | 8.1 | 26 | 3.4 | 9.7 | 28 | 1.4 | 1.5 | 15 | 19 | 24 | 1.8 | |
| | | 0.85 | 3.0 | 14.2 | 1.4 | 6.4 | 17.0 | 2.1 | 4.9 | 25 | 3.0 | 6.4 | 30 | 3.9 | 7.8 | 36 | 1.8 | 2.0 | 16 | 20 | 25 | 2.1 | |
| SUK26B | Liquid Cap 60100 and Air Cap 140-6-37-70° | 1.0 | 1.7 | 17.0 | 1.5 | 5.5 | 19.0 | 2.4 | 3.2 | 29 | 3.2 | 4.9 | 34 | 4.2 | 6.1 | 42 | 3.0 | 3.0 | 16 | 20 | 26 | 2.7 | |
| | | 1.7 | 4.5 | 22 | 1.7 | 4.5 | 22 | | | | 3.4 | 4.2 | 37 | 4.6 | 4.4 | 47 | 3.9 | 4.0 | 19 | 23 | 30 | 4.0 | |
| | | 1.8 | 3.5 | 24 | | | | | | | 3.5 | 3.4 | 40 | 4.9 | 2.8 | 54 | | | | | | | |
| SUK26 | Liquid Cap 60100 and Air Cap 140-6-37-70° | 0.85 | 7.0 | 5.0 | 1.7 | 13.2 | 68 | 2.0 | 18.5 | 68 | 2.8 | 25 | 84 | 3.7 | 31 | 96 | 0.85 | 0.7 | 18 | 24 | 31 | 1.8 | |
| | | 1.0 | 2.1 | 62 | 1.8 | 9.8 | 79 | 2.1 | 15.1 | 76 | 3.0 | 22 | 92 | 3.8 | 28 | 105 | 1.7 | 1.5 | 19 | 25 | 33 | 2.4 | |
| | | | | | | | | 2.2 | 11.7 | 85 | 3.1 | 18.5 | 101 | 3.9 | 26 | 113 | 2.1 | 2.0 | 19 | 25 | 33 | 3.2 | |
| SUK29 | Liquid Cap 60100 and Air Cap 140-6-52-70° | | | | | | | | | | 3.2 | 15.1 | 119 | 4.1 | 23 | 122 | 3.2 | 3.0 | 20 | 26 | 26 | 4.1 | |
| | | | | | | | | | | | 3.4 | 12.1 | 130 | 4.2 | 20 | 130 | 3.2 | 3.0 | 20 | 26 | 26 | 4.1 | |
| | | | | | | | | | | | 3.5 | 9.1 | 142 | 4.6 | 13.6 | 153 | 4.1 | 4.0 | 21 | 28 | 28 | 5.9 | |
| SUK30 | Liquid Cap 40100 and Air Cap 120-6-35-60° | | | | | | | | | | 3.7 | 6.1 | 65 | 4.9 | 6.8 | 183 | | | | | | | |
| | | | | | | | | | | | 2.8 | 52 | 76 | 3.7 | 63 | 68 | | | | | | 36 | |
| | | | | | | | | | | | 3.0 | 46 | 87 | 3.8 | 68 | 79 | 1.85 | 0.7 | 19 | 25 | 37 | 2.1 | |
| SUK46 | Liquid Cap 100150 and Air Cap 189-6-62-70° | 0.7 | 24 | 32 | 1.4 | 43 | 37 | 2.1 | 33 | 66 | 3.1 | 39 | | 3.9 | 52 | 101 | 1.5 | 1.5 | 20 | 27 | 37 | 3.2 | |
| | | 0.85 | 13.6 | 44 | 1.5 | 35 | 49 | 2.2 | 26 | 78 | 3.4 | 26 | 99 | 4.2 | 41 | 111 | 2.4 | 2.0 | 20 | 27 | 38 | 4.1 | |
| | | 1.0 | 7.6 | 57 | 1.7 | 28 | 61 | 2.4 | 18.9 | 89 | 3.2 | 33 | 99 | 4.2 | 41 | 111 | 2.4 | 2.0 | 20 | 27 | 38 | 4.1 | |
| SUK29 | Liquid Cap 60100 and Air Cap 140-6-52-70° | | | | | | | | | | 3.4 | 26 | 110 | 4.6 | 27 | 138 | 3.2 | 3.0 | 20 | 28 | 38 | 5.0 | |
| | | | | | | | | | | | 3.5 | 19.5 | 122 | 4.9 | 15.9 | 166 | 3.9 | 4.0 | 20 | 28 | 39 | 6.8 | |
| | | | | | | | | | | | 3.7 | 13.2 | 133 | | | | | | | | | | |
| SUK30 | Liquid Cap 40100 and Air Cap 120-6-35-60° | 1.3 | 36 | 85 | 2.1 | 57 | 116 | 3.1 | 53 | 156 | 4.2 | 64 | 197 | 5.6 | 74 | 245 | 2.0 | 0.7 | 20 | 25 | 33 | 5.5 | |
| | | 1.5 | 29 | 102 | 2.4 | 51 | 130 | 3.2 | 50 | 163 | 4.9 | 51 | 230 | 6.0 | 68 | 260 | 3.0 | 1.5 | 20 | 27 | 34 | 6.4 | |
| | | 1.8 | 23 | 117 | 2.7 | 45 | 143 | 3.4 | 47 | 170 | 5.6 | 40 | 265 | 6.3 | 62 | 280 | 3.0 | 1.5 | 20 | 27 | 34 | 6.4 | |
| SUK46 | Liquid Cap 100150 and Air Cap 189-6-62-70° | 2.0 | 19.7 | 125 | 3.0 | 39 | 157 | 3.5 | 45 | 177 | 6.0 | 34 | 285 | 6.7 | 56 | 295 | 3.9 | 2.0 | 22 | 28 | 37 | 8.2 | |
| | | 2.1 | 16.7 | 133 | 3.2 | 33 | 170 | 3.9 | 38 | 194 | 6.3 | 28 | 300 | 7.0 | 51 | 315 | 6.0 | 3.0 | 23 | 29 | 38 | 9.1 | |
| | | 2.3 | 14.0 | 142 | 3.5 | 28 | 185 | 4.6 | 25 | 230 | 6.7 | 22 | 320 | | | | 6.3 | 4.0 | 24 | 32 | 41 | 10.4 | |
| SUK30 | Liquid Cap 40100 and Air Cap 120-6-35-60° | 2.4 | 11.4 | 149 | 4.2 | 13.6 | 220 | 4.9 | 18.5 | 245 | 7.0 | 17.8 | 335 | | | | | | | | | | |
| | | 1.1 | 12.3 | 40 | 2.2 | 16.3 | 62 | 2.7 | 21 | 69 | 4.2 | 19.3 | 100 | 5.6 | 22 | 130 | | | | | | | |
| | | 1.3 | 9.9 | 45 | 2.5 | 12.1 | 71 | 3.0 | 16.3 | 78 | 4.6 | 14.6 | 113 | 6.0 | 17.6 | 142 | 1.5 | 0.7 | 15 | 19 | 23 | 2.7 | |
| SUK46 | Liquid Cap 100150 and Air Cap 189-6-62-70° | 1.4 | 7.9 | 50 | 2.8 | 8.9 | 79 | 3.2 | 12.3 | 86 | 4.9 | 10.8 | 124 | 6.3 | 14.0 | 152 | 3.0 | 1.5 | 16 | 20 | 24 | 4.6 | |
| | | 1.5 | 6.1 | 54 | 3.0 | 7.6 | 83 | 3.4 | 10.7 | 91 | 5.3 | 8.1 | 135 | 6.7 | 11.4 | 163 | 3.4 | 2.0 | 16 | 20 | 24 | 5.5 | |
| | | 1.7 | 4.9 | 58 | 3.1 | 6.4 | 87 | 3.5 | 9.3 | 94 | 5.6 | 6.2 | 146 | 7.0 | 9.1 | 174 | 5.3 | 3.0 | 18 | 22 | 25 | 7.3 | |
| SUK46 | Liquid Cap 100150 and Air Cap 189-6-62-70° | 1.8 | 3.9 | 62 | 3.2 | 5.5 | 91 | 3.9 | 6.4 | 105 | 6.0 | 4.9 | 157 | | | | 6.3 | 4.0 | 19 | 24 | 30 | 9.4 | |
| | | 2.0 | 3.1 | 67 | 3.4 | 4.7 | 95 | 4.2 | 4.7 | 115 | 6.3 | 4.0 | 167 | | | | | | | | | | |
| | | 1.7 | 25 | 156 | 3.0 | 39 | 230 | 3.4 | 50 | 250 | 4.6 | 62 | 320 | 6.0 | 93 | 395 | 2.0 | 0.7 | 24 | 33 | 46 | 5.5 | |
| SUK46 | Liquid Cap 100150 and Air Cap 189-6-62-70° | 1.8 | 19.7 | 167 | 3.1 | 33 | 240 | 3.5 | 43 | 260 | 4.9 | 47 | 345 | 6.3 | 77 | 425 | 3.2 | 1.5 | 25 | 34 | 47 | 6.4 | |
| | | 2.0 | 15.1 | 178 | 3.2 | 27 | 255 | 3.7 | 41 | 275 | 5.3 | 36 | 375 | 6.7 | 62 | 460 | 3.9 | 2.0 | 28 | 37 | 51 | 7.3 | |
| | | 2.1 | 11.4 | 193 | 3.4 | 23 | 265 | 3.9 | 27 | 300 | 5.6 | 26 | 405 | 7.0 | 52 | 495 | 5.3 | 3.0 | 29 | 38 | 53 | 7.9 | |
| SUK46 | Liquid Cap 100150 and Air Cap 189-6-62-70° | 2.3 | 7.6 | 205 | 3.5 | 18.5 | 280 | 4.1 | 23 | 310 | 6.0 | 18.9 | 435 | | | | 6.3 | 4.0 | 33 | 42 | 58 | 9.8 | |
| | | | | | 3.7 | 14.8 | 290 | 4.2 | 18.9 | 320 | 6.3 | 13.6 | 460 | | | | | | | | | | |
| | | | | | | | | 4.4 | 15.9 | 335 | | | | | | | | | | | | | |

This atomizing nozzle will be installed in the scrubber section for cooling, and it might use the same air compressor and water pump for each of the four nozzles.

2.6 Electrofilter




22032023_
electro-filter linear c




24032023_ELECTRO
FILTER - FINAL DESK
Electrofilter design -with stand_FreeCAD file:

2.6.1 Options of electro filter installation


2.6.1.1 Electrofilter Option 1




2.6.1.2 Electrofilter Option 2



2.6.1.3 Electrofilter Option 3




2.6.1.4 Electrofilter Option 4



2.7 Electrofilter Internal details

2.7.1 Electro design (tubes with central electrode)







2.7.2 Iron filter design

| | | |
|---|--|-----------------------------------|
| <p>Combo-Ansicht</p> <p>Modell Aufgaben</p> <p>Bezeichnungen & Eigenschaften Beschreibung</p> <p>Applikation</p> <p>27032023_iron filter</p> <p>Iron filter</p> <p>Eigenschaft Wert</p> | A 3D CAD model of the iron filter plate, showing a perspective view of the rectangular plate with its grid of circular holes. The model is rendered in a metallic grey color against a dark blue background. | <p>27032023_iron filter.FCStd</p> |
|---|--|-----------------------------------|


2.7.3 Fin filter design




2.7.4 ESP box design



2.7.5 ESP assembly design




2.7.6 Electro-Filter Assembly design



2.8 Carbon Filter

2.8.1 Carbon filter box design



2.8.2 Carbon filter stand design



2.8.3 Carbon filter design



2.8.4 Carbon assembly design

2.9 NLAP-IPP Chemical Filter (Realization)



Chemical filter Testing the new Sprinklers and the pumps Video:



water pumps and
sprinklers.mp4



Chemical tanks filling and PH scale computing Video:





pH = 12.24




chemical tank.mp4

2.10 Barrel Water Filter

in front of flue gas outlet: flue gas flows through water (like argile) - 14.06.24






To address the challenge of filtering smoke particles from the air, we designed and implemented an innovative solution using a water-based filtration tank. The initial setup involved chaining the smoke through a tank filled with water, where the particles were effectively trapped and removed, resulting in cleaner, purified air.

This method leverages the principle of wet scrubbing, where contaminants are absorbed and neutralized by the liquid medium. Encouraged by the success of our initial prototype, which significantly reduced airborne particulates, we expanded our system by constructing an additional filtration tank.

This second tank was crafted using a repurposed oil barrel, demonstrating both cost-efficiency and resourcefulness. By integrating this new unit into the existing setup, we enhanced the overall capacity and efficiency of the filtration process. The combined system now offers a robust solution for smoke particle filtration, with each stage contributing to improved air quality through successive layers of water-based particle trapping. Below are some pictures that illustrate our filtration system and its components



we found that it should be smaller to fit in our system



To further optimize the performance of our smoke filtration system, we installed two additional exhaust fans downstream of the oil barrel-based filtration tank.

These fans were strategically positioned to enhance the airflow through the entire system, ensuring a steady and robust flue. By increasing the air movement, the exhaust fans aid in pulling smoke

more effectively through the water in the oil barrel filtration unit, thus maximizing the contact between smoke particles and the water.

This enhanced airflow accelerates the rate at which particles are trapped and removed from the air, boosting the system's overall efficiency.




2.11 Realization of filter system on Ras Maska site 2024










2.12 NLAP-IPP Mobile Plant at Ras Maska



2.12.1 NLAP-IPP Ras Maska 19.10.2023









2.12.2 NLAP-IPP, Ver. 21.10.23



2.12.3 NLAP-IPP (last Ver. on 02.07.24)



2.13 NLAP-IPP Process Control System (Automation)

2.13.1 NLAP-IPP_PCS(Modbus address on the PLC) [xlsx file]




NLAP-WEDC PCS
_PLC Modbus adresse

| Point | Addresses inside GUI | Modbus-addresses | Physical Address (PLC) | Remarque |
|---|----------------------|------------------|------------------------|----------|
| //boilerPressureControl | | | | |
| BPC_BOILER_CURR_PRESSURE | 4101 | 44102 | D5 | |
| BPC_CONDENSER_CURR_PRESSURE | 4171 | 44172 | D75 | |
| BPC_SET_ATMOSPHERIC_VALVE_OPENING | 1284 | 1285 | Y4 | |
| BPC_OPEN_OR_AUTOMATIC_ATMOSPHERIC_VALVE | 2059 | 2060 | M11 | |
| BPC_AUTOMAN_SETPOINT_PRESSURE | 2060 | 2061 | M12 | |
| BPC_SETPOINT_ATMOSPHERIC_PRESSURE | 4105 | 44106 | D9 | |
| //turbineGoveringSystem | | | | |
| TGS_CURR_TURBINE_SPEED | 4107 | 44108 | D11 | |
| TGS_CURR_VALVE_OPENING | 4128 | 44129 | D32 | |
| TGS_SET_VALVE_OPENING | 4109 | 44110 | D13 | |
| TGS_AUTOMAN_VALVE | 2068 | 2069 | M20 | |
| TGS_AUTOMAN_SETPOINT_RPM | 2069 | 2070 | M21 | |
| TGS_SETPOINT_RPM | 4106 | 44107 | D10 | |
| //inceneratorPowerControl | | | | |
| IPC_SET_SUPPLYFAN | 1300 | 1301 | Y4, Ext | |
| IPC_CURR_SUPPLYFAN_STATUS | 1044 | 11045 | X4, Ext | |
| IPC_SET_FUELBURNER1 | 1302 | 1303 | Y6,EXT | |
| IPC_CURR_FUELBURNER1_STATUS | 1046 | 11047 | X6,EXT | |
| IPC_SET_EXHAUSTFAN1 | 1296 | 1297 | Y0, Ext | |

| | | | |
|--|------|-------|------------------------|
| IPC_CURR_EXHAUSTFAN1_STATUS | 1040 | 11041 | X0, Ext |
| IPC_SET_EXHAUSTFAN2 | 1281 | 1282 | Y1 |
| IPC_CURR_EXHAUSTFAN2_STATUS | 1025 | 11026 | X1 |
| IPC_SET_Water_COOLINGPUMP | 1298 | 1299 | Y2, Ext |
| IPC_CURR_Water_COOLINGPUMP_STATUS | 1042 | 11043 | X2, Ext |
| //FilteringSystem | | | |
| FS_SET_ELECTROFILTER | 1297 | 1298 | Y1, Ext |
| FS_CURR_ELECTROFILTER_STATUS | 1041 | 11042 | X1,EXT |
| FS_CURR_TEMPERATURE1_incinerator | 4146 | 44147 | D50 |
| FS_CURR_TEMPERATURE_After_Chemical_FILTER | 8208 | 8209 | Temperature Controller |
| FS_CURR_TEMPERATURE_After_Cooling | 5208 | 45209 | D1112 |
| FS_SET_Chemical_PUMP | 1282 | 1283 | Y2 |
| FS_CURR_Chemical_PUMP_STATUS | 1026 | 11027 | X2 |
| FS_SET_Air_COOLINGPUMP | 1303 | 1304 | Y7, Ext |
| FS_CURR_Air_COOLINGPUMP_STATUS | 1047 | 11048 | X7, Ext |
| //Boiler Level Control | | | |
| LC_CURR_LEVELCONTROL_STATUS | 1030 | 11031 | X6 |
| LC_SET_WATER STEAM CYCLE MAIN PUMP 3PHASE | 1301 | 1302 | Y5, Ext |
| LC_CURR_WATER STEAM CYCLE MAIN PUMP 3PHASEE_STATUS | 1045 | 11046 | X5, Ext |
| LC_SET_WATER PUMP 1PHASE | 1299 | 1300 | Y3, Ext |
| LC_CURR_WATER PUMP 1PHASE | 1043 | 11044 | X3, Ext |

| Coil/Register Numbers | Data Addresses | Type | Table Name |
|-----------------------|----------------|------------|---------------------------------|
| 1 to 9999 | | Read-Write | Discrete Output Coils |
| 10001-19999 | 0000 to 270E | Read-Only | Discrete Input Contacts |
| 30001-39999 | 0000 to 270E | Read-Only | Analog Input Registers |
| 40001-49999 | 0000 to 270E | Read-Write | Analog Output Holding Registers |

2.13.2 Process Control system Topology



2.13.3 Control Panel, Version 06.09.2023

Power Breaker 1~
Power Breaker 3~

Contactor inverter
Source 1~

Contactor inverter
Source 3~

Control Breaker

Level Control Relay

C1-Water Pump 3~

Delta PLC

C2- Exhaust fan 1

C3- Electro-filter

C4- Water cooling pump

C5- Water pump 1~

C6- Chemical Pump

Power supply 24 V DC


C7- Fuel burner

C8- Supply fans 1 & 2


C9- Air cooling pump

C10- Exhaust fan 2

Temperature Controller



2.13.4 Wiring Panel




Wiring Panel file:



230724-NLAP_WED
C PCS - Control Panel

2.13.5 Turbine Governing System (TGS)

Turbine control system by PID



PID Parameter Adjustment by GUI

| | | | |
|---------------------------|----------------------------------|---------------------------------|---------------------------------------|
| Sampling time | <input type="text" value="50"/> | <input type="text" value="50"/> | <input type="button" value="Change"/> |
| Propotional gain Kp | <input type="text" value="10"/> | <input type="text" value="10"/> | <input type="button" value="Change"/> |
| Integral gain KI | <input type="text" value="8"/> | <input type="text" value="8"/> | <input type="button" value="Change"/> |
| Derivative gain KD | <input type="text" value="1"/> | <input type="text" value="1"/> | <input type="button" value="Change"/> |
| Control mode | <input type="text" value="0"/> | <input type="text" value="0"/> | <input type="button" value="Change"/> |
| Tolerable range for error | <input type="text" value="4"/> | <input type="text" value="4"/> | <input type="button" value="Change"/> |
| Upper bound of out | <input type="text" value="100"/> | <input type="text" value="0"/> | <input type="button" value="Change"/> |
| Lower bound of out | <input type="text" value="0"/> | <input type="text" value="0"/> | <input type="button" value="Change"/> |
| Upper bound of integral | <input type="text" value="0"/> | <input type="text" value="0"/> | <input type="button" value="Change"/> |
| Lower bound of integral | <input type="text" value="0"/> | <input type="text" value="0"/> | <input type="button" value="Change"/> |

Code repository :

- GUI (C#) Source Code:



NLAP-IPP_PCS_GUI_
070824.rar

- PLC Ladder Code:



161223 NLAP IPP
PCS.dvp

2.14 Testing without Electro-filter for temperature Calculation

First of all, the powerplant checked for the electric parts



4 water sprinklers added to the scrubber





13-waste bags installed in the furnace for the test



fire started in the furnace



The powerplant started working and data collected of the temperature



The fire started choking due to water overflow in the scrubber



The ball valve of the cyclone opened to release the excess amount of water



chocking the flow of t





2.15 Test 01.09.2023 - Ras Maska

2.15.1 Goal

The goal of the experiment is to calculate the temperature of the outlet of the cyclone's flow gases that should be less than 60 Degrees Celsius and to test the sprinklers of the scrubber to see if they are good to use in the smoke filtering process.

2.15.2 Description

The previous smoke filtering system in the power plant was replaced with a new scrubber, cyclone, and the connections between them. The system received new sprinklers to improve smoke filtration and cooling.

The powerplant's electric components were successfully maintained. and a temperature sensor was connected to the electro-filter intake before doing this test since the electro-filter requires a temperature of less than 60 degrees Celsius to remain safe and not malfunction.(we removed the Electro-Filter parts in this test)

2.15.3 Test Specification

1. Connect the incinerator to the venturi scrubber, the cyclone, and the chimney.
2. Checking all ducts and pipes.
3. Removing the electro-filter from the system.
4. Connecting the temperature sensor to the outlet of the cyclone.
5. Putting 13 bags of wood in the combustion chamber of the incinerator.
6. Setting fire to the combustion chamber of the incinerator.
7. Turning on the 2 fans placed in the combustion chamber.
8. Turning on the pump (P). the water started to run in the system and we opened the scrubber ball valve to let the water coming out of the sprinklers, filtering the smoke and cooling it to get out of the system.
9. Running the incinerator with a scrubber, measuring smoke temperature after cyclone by sensor related to the GUI., it was found that it is 150 degrees without water and 106 degrees with sprinklers turned on
10. with the sprinklers turned on the smoke starts choking due to the water overflow in the scrubber and that closes the cyclone gases inlet, we open the main door of the combustion chamber manually to let the smoke return to its full combustion process.
11. We opened the ball valve of the cyclone manually to let the smoke receive to the chimney.
12. We closed the main door of the combustion chamber manually when the gases flowed back to normal.
13. We Turned off the 2 fans placed in the combustion chamber. when the process was done.
14. We turned off the incinerator.
15. We waited until the smoke stopped emitting.
16. We Turned off the pump (P), Closed the ball valve of the cyclone manually, disconnected the electrical connections, and opened the boiler head gate valve to let the pressurized water vapor get out of the system then we closed it again.

2.15.4 Steps

| Steps | Steps description | Excepted result | Result |
|--------------|--|-----------------|--------|
| Precondition | The incinerator is connected to the venturi scrubber, then the cyclone, then the chimney | | ✓ |

| | | | |
|--|--|---|---|
| | All electrical parts of the power plant are connected (without electro-filter) | | |
| | All ducts are checked | | ✓ |
| | All pipes are checked | | ✓ |
| | 4 sprinklers are connected to the pipe in the venturi scrubber | | ✓ |
| | The electro-filter removed from the system | | ✓ |
| | The temperature sensor is connected to the outlet of the cyclone | | ✓ |
| Run the incinerator with measuring smoke temperature after cyclone | Put 13 bags of wood in the combustion chamber of the incinerator | 13 bags of wood are put in the incineration | ✓ |
| | Set fire to the combustion chamber of the incinerator | The wood started to burn | ✓ |
| | | Smoke started to appear | ✓ |
| | Turn on the 2 fans placed in the combustion chamber | The 2 fans are turned on | ✓ |
| | | The wood combustion is more efficient | ✗ |
| | Turn on the pump (P) | The pump (P) is turned on | ✓ |
| | | The sprinklers start working | ✓ |
| | | The water flow out of the sprinklers working properly | ✗ |

| | | | |
|--------------------------|--|--|---|
| | | The water doesn't enter the cyclone | ✗ |
| | Open the ball valve of the scrubber manually | Water starts to exit from the outlet of the scrubber | ✓ |
| | | The flow of the smoke doesn't choke in the combustion chamber | ✗ |
| | | The smoke passing out of the chimney | ✗ |
| | The smoke is choking, open the main door of the combustion chamber manually | The smoke getting out of the combustion chamber door | ✓ |
| | | The fire back to normal combustion | ✓ |
| | Open the ball valve of the cyclone manually | The water flow can be extracted from the bottom of the cyclone | ✓ |
| | | The water has a little black color in the smoke due to the cyclone | ✓ |
| | | The smoke can enter the cyclone normally | ✓ |
| | Read the temperature value in the outlet of the cyclone by sensor related to the GUI | The temperature is read by the GUI | ✓ |
| Turn Off the incinerator | Close the main door of the combustion chamber manually | The main door of the combustion chamber is closed | ✓ |

| | | | |
|--|--|---|---|
| | Turn Off the 2 fans placed in the combustion chamber | The 2 fans are turned off | ✓ |
| | Wait until the smoke stops emitted | The smoke emission stops | ✓ |
| | Turn Off the pump (P) | The pump (P) is turned off | ✓ |
| | Close the ball valve of the cyclone manually | The ball valve of the cyclone is closed | ✓ |
| | Disconnect the electrical connections | All electrical connections are disconnected | ✓ |
| | Open the boiler gate valve manually | the superheated vapor gets out from the valve | ✓ |
| | Close the boiler gat manually after the pressurized vapor gets out | It is closed successfully | ✓ |

2.15.5 Pictures related to the test



Project 2: Improvement of Filter System in Incinerator Power Plant 2023/24







2.15.6 Data Collected

- The temperature of the smoke at the outlet of the cyclone without water was 150 degrees Celsius.
- The temperature of the smoke at the outlet of the cyclone with sprinklers turned on was 106 degrees Celsius.
- The water flow from the sprinklers was not sufficient to cool the smoke.
- The smoke was able to enter the cyclone normally, but the water flow from the sprinklers caused the water to back up into the cyclone and choke the smoke.

2.15.7 Data Analysis

- The sprinkler holes are large.
- The fans are not enough to push the smoke out of the incinerator.
- The used water is hot to cool the smoke

2.15.8 Future Work

- New sprinklers will be used in the system.
- 2 fans will be connected to the incinerator.
- Another water tank will be used
- Water should be cooled with the cooling process that will be installed in the tank.

2.16 Filtration test (18.12.2023)

2.16.1 Goal

In this test, we adhere to the test specification (01 Test Specification of the filtration System) by inspecting each component of the filter system to ensure its functionality.

First, we double-checked the mechanical components, such as the ball valves, ducts, and piping system from the chemical filter and scrubber to the chemical and water supply tanks, to ensure that everything was properly linked.

Second, we used the GUI software to inspect the electrical connections for each item, such as pumps, air supply fans, and exhaust fans. Each device was checked for functionality for 10 seconds

Third, we discovered that the garbage bags had become wet as a result of the rain; therefore, instead of the waste bags, we used bags filled with wood.

Fourth, we examined the manual flame igniter and discovered that it was not working properly due to a malfunction in its electric parts, and the trailer of the powerplant was also not steady and was inclined, preventing the tank from pushing the Diesel to the flame igniter.

Fifth, we used the GUI software to open the exhaust fans and the air supply fans, then we manually started the fire through the main gate, and when the fire started, we closed the main gate.

Sixth, we begin collecting data for the temperature at the incinerator outlet, the temperature between the chemical filter and the scrubber, and finally the temperature in the electro-filter inlet.

Seventh, we collected data on T1, T2, and T3 sensors when P1 and P2 were closed when P1 and P2 were opened when P2 was closed, and finally when both P1 and P2 were opened together again.


Eighth, we used the GUI software to close the pumps P1 and P2, the exhaust fans E1 and E2, and the air supply fans AF1 and AF2, while manually closing the ball valves BV1, BV2, BV3, BV4, and BV5. to put out the fire, and we double-checked that all systems were turned off.

| Starting Test | | | | | | | | | | | | | | | | | |
|-----------------------------|---|---|---|---|--|----------------|-----|----------------|-----|----------------|----|--|--|--|--|--|--|
| check out T1, T2 and T3 | Check the temperature at its initial condition before starting (by the GUI Software). | The temperature must be between 20 and 30°C | | ✓ | | T ₁ | 16 | T ₂ | 25 | T ₃ | 17 | | | | | | |
| Turn on E1, E2, AF1 and AF2 | Turn on the exhaust fans (E1, E2) and the air supply fan (AF1, AF2) of the incinerator (By the GUI Software). | air starts flowing out of the chimney | | ✓ | | | | | | | | | | | | | |
| | Start the fire using the Flame igniter to the waste bags (manually). | Igniter starts fire | ✗ | | the fire started manually and igniter doesn't work | | | | | | | | | | | | |
| | Close the main incinerator gate | It close well | | ✓ | | | | | | | | | | | | | |
| check out T1, T2 and T3 | Check out the T1 Sensor to get the maximum Temperature | The max. temperature above 400°C | | ✓ | | T ₁ | 125 | 140 | 200 | 226 | | | | | | | |
| | Check out T2 Sensor to see the Effectiveness of the Chemical filter chamber and the Cyclone #1 | no obstacle | | ✓ | | T ₂ | 60 | 70 | 95 | 120 | | | | | | | |

| | | | | | | | | | | | | | | | | | | | |
|-------------------------|---|--|---|---|---|----------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|--|--|--|
| | cooling process by the scrubber | | | | | | | | | | | | | | | | | | |
| check out T1, T2 and T3 | Check out the T1 Sensor to get the max Temperature | temperature increasing or staying steady | | ✓ | | T ₁ | 497 | 493 | 518 | 528 | 529 | 537 | 550 | 571 | 580 | 584 | | | |
| | Check out T2 Sensor | the temperature starts to rise up | | ✓ | | T ₂ | 200 | 215 | 244 | 267 | 285 | 299 | 305 | 331 | 323 | 329 | | | |
| | Check out the T3 Sensor to see the effectiveness of the scrubber cooling compared to the initial process without both Pumps | difference in the temperature compared to the initial data | ✗ | | the temperature is increasing | T ₃ | 102 | 106 | 115 | 122 | 128 | 133 | 136 | 139 | 144 | 147 | | | |
| open P2 pump | open the chemical liquid pump | the pump P2 open normally | | ✓ | | | | | | | | | | | | | | | |
| check out T1, T2 and T3 | Check out the T1 Sensor to get the max Temperature | temperature increasing or staying steady | ✗ | | the temperature started to decrease because the wood bags are mostly finished | T ₁ | 551 | 574 | 574 | 572 | 555 | 495 | 480 | 465 | | | | | |

| | | | | | | | | | | | | | | | | | | |
|----------------------|---------------|-------------------|--|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| Postcondition | | | | | | | | | | | | | | | | | | |
| check out the system | System is off | all system is off | | ✓ | | | | | | | | | | | | | | |

2.16.3 Graph of the Temperature Sensors [Temperature in degree Celsius]



Guide:

From 0 to 1, the Table system was in rest.

From 1 to 5, Pumps P1 and P2 were closed.

From 5 to 15, Pumps P1 and P2 were opened.

From 15 to 25, pump P2 was closed and P1 was opened.

From 25 to 33, P2 was opened again when P1 was already opened.

2.16.4 Test Analysis

- The flame igniter had difficulty since the trailer became inclined due to rain and sank backward to the ground, preventing the fuel from feeding the flame igniter.
- Both pumps P1 and P2 assisted the flue gas in lowering the temperature when it reached values between 74 and 94 degrees Celsius; it was not enough, but it did a nice job in comparison to the previous test results.
- The chemical filter performed well in the filtration process and in cooling the flue gases, but this was not permanent because the drainage of the chemical filter was connected to the main hole of the chemical, so it was fed again, causing its temperature to rise to 60 degrees Celsius, reducing the cooling process of the flue gases.
- The new sprinklers did a better job of chilling the flue gas with less water and chemical supplies than the old standard method.
- The cleaning procedure was improved by the addition of cyclone number one.
- Adding an extra temperature sensor to the filtering cycle improves data collection accuracy.
- Connecting the GUI software in the room close to the engine trailer rather than the far-distant center improves data transmission speed.

2.16.5 What should we do next?

- Repairing the flame igniter and connecting it to the graphical user interface software.
- Maintain the trailer's stability on the ground.
- Increase the cooling process with the chemical filter and get a bigger water tank.
- Re-cool the flue gas with the scrubber drainage water.
- Including additional methods to get the flue gas to the required temperature.
- Using fewer trash bags instead of 12 bags to avoid a dramatic spike in temperature.

2.16.6 Pictures related to test on 18.12.23



Filter System pic



Filter System Pic



Temperature Sensor TI Pic



Temperature Sensor T2 Pic

Filtration test (18.12.2023)



Filter System pic



Exhaust fan E1 pic

Filtration test (18.12.2023)



Exhaust fan E2 pic



Water pump P1 pic

Filtration test (18.12.2023)



Chemical pump P2 pic



Air supply fan AF1 pic



Flame igniter chamber pic



Incinerator chamber pic



Incinerator chamber main gate pic



chemical filter tank process pic

Filtration test (18.12.2023)



The drainage of the water by the scrubber cooler pic




Filtration test (18.12.2023)



Flue gas getting out through the chimney pic



Test.Atomizing Nozzle Air to Fluid ratio (27.04.2024)



GUI software control and the data collected by it pic

The filtration system of flue gas of the powerplant [mp4 file]:



WhatsApp Video
2023-12-21 at 10.01.

2.17 Test.Atomizing Nozzle Air to Fluid ratio (27.04.2024)

In this testing, we tried 4 nozzles (Type: Round 60-degree angle with 6 holes). this test used a 1/2-HP pump and 1.5-HP air compressor in a 40-liter tank.

when the test started, we found that the four nozzles needed more Air-compressor power to maintain constant air pressure. when the 1.5 HP tank couldn't give us the best performance and the pressure started to decrease when the wanted air pressure was up to 4.2 bar and it should stay constant.

The water pump gave us good pressure for all four nozzles, as shown in the following picture:



about 3.5 bar water pressure, so the air pressure should be about 3.5 bar too.

These are pictures of the video experiment:

Test.Atomizing Nozzle Air to Fluid ratio (08.05.2024)



This is the video that shows what happened in the experiment:



27042024.Atomizing
Nozzle.Test.mp4

2.18 Test.Atomizing Nozzle Air to Fluid ratio (08.05.2024)

- Compression Time Test with 1.5HP-40L-Compressor
T average = 3 minutes and 22seconds


- (1.5 HP-40L compressor) + (Pressure Regulator at 3.45 bar)
Compressor Pressure at ball valve = 6 bar
Compressor Pressure at ball valve = 1 bar
The regulator gives 0 pressure because it is open to space

- (1.5 HP-40L-Compressor) + (Pressure Regulator at 3.45 bar) + (4-Nozzle)
Compressor Pressure at ball valve = 3 bar
Compressor Pressure at ball valve = 1 bar
The regulator gives 0 pressure because it is connected to 4 nozzles

- (1.5 HP-40L-Compressor) + (Pressure Regulator at 3.45 bar) + (4-Nozzle) + (water Pump ½ HP)
Compressor Pressure at ball valve = 2.5 bar
Compressor Pressure at ball valve = 1 bar
The regulator gives 0 pressure because it is connected to 4 nozzles


- (1.5 HP-40L-Compressor) + (Pressure Regulator at 3.45 bar) + (1-Nozzle)
Compressor Pressure at ball valve = 4.1 bar / Regulator = 3.45 bar
Compressor Pressure at ball valve = 1 bar / Regulator = 3.45 bar

- (1.5 HP-40L-Compressor) + (Pressure Regulator at 3.45 bar) + (1-Nozzle) + (water Pump ½ HP)
Compressor Pressure at ball valve = 3.5 bar / Regulator = 3.45 bar
Compressor Pressure at ball valve = 3.25 bar / Regulator = 3.25 bar

 **Note:** By using interpolation, we could find the air pressure for each nozzle at a value of 3.45 for a water pump of ½ HP of 3.5 bar pressure. The following diagram shows the values taken:

Flue Gas into Water test (12.06.2024)

For round spray, the spray angle "A" is maintained within the distance of "B", the spraying will turn into torrent if the distance has reached "D", as the right chart



Wide-angle round spray

Performance data

| spray device model | spray device consists of air cap and fluid cap | liquid flow (L/min) and flow (L/min) | | | | | | | | | | | | | | | | Size | | | | | |
|--------------------|--|--------------------------------------|-----|--------|-----|------|------|------|------|------|-----|-------------|-------------|-------------|-------------|-------------|-------------|-----------|--------------|--------|--------|--------|--------|
| | | Water pressure (bar) | | | | | | | | | | | | | | | | Air (bar) | Liquid (bar) | A (cm) | B (cm) | C (cm) | D (cm) |
| | | 0.7bar | | 1.5bar | | 2bar | | 3bar | | 4bar | | Air (L/min) | Water (L/h) | Air (L/min) | Water (L/h) | Air (L/min) | Water (L/h) | | | | | | |
| SUK16 | Liquid Cap 2050 and Air Cap 67-6-20-7 | 0.6 | 5.3 | 10.2 | 1.1 | 6.1 | 13.3 | 1.5 | 8.1 | 16.4 | 2.4 | 8.9 | 22 | 3.1 | 10.5 | 24 | 0.7 | 0.7 | 14 | 18 | 23 | 1.5 | |
| | | 0.7 | 4.3 | 12.2 | 1.3 | 7.0 | 15.0 | 1.8 | 6.6 | 21 | 2.7 | 8.1 | 26 | 3.4 | 9.7 | 28 | 1.4 | 1.5 | 15 | 19 | 24 | 1.8 | |
| | | 0.85 | 3.0 | 14.2 | 1.4 | 6.4 | 17.0 | 2.1 | 4.9 | 25 | 3.0 | 6.4 | 30 | 3.9 | 7.8 | 36 | 1.8 | 2.0 | 16 | 20 | 25 | 2.1 | |
| | | 1.0 | 1.7 | 17.0 | 1.5 | 5.5 | 19.0 | 2.4 | 3.2 | 29 | 3.2 | 4.9 | 34 | 4.2 | 6.1 | 42 | 3.0 | 3.0 | 16 | 20 | 26 | 2.7 | |
| | | | | | 1.7 | 4.5 | 22 | | | | 3.4 | 4.2 | 37 | 4.6 | 4.4 | 47 | 3.9 | 4.0 | 19 | 23 | 30 | 4.0 | |
| | | | 1.8 | 3.5 | 24 | | | | | 3.5 | 3.4 | 40 | 4.9 | 2.8 | 54 | | | | | | | | |
| | | 0.85 | 7.0 | 5.0 | 1.7 | 13.2 | 68 | 2.0 | 18.5 | 68 | 2.8 | 25 | 84 | 3.7 | 31 | 96 | | | | | | | |

- Conclusion

We found that every single Nozzle needs a compressor of 1.5 HP to function at best performance with a 45-degree open valve.

2.19 Flue Gas into Water test (12.06.2024)

Smoke Filtration using a water Tank





The test was done and it gave us great results for filtering the smoke, especially the big particles. The test keeps going for 2 minutes, and then the flexible duct melts.

2.20 Flow gas into Barrel water Filter Test (24.6.2024)

The water Barrel test showed minimal filtration of the smoke in the exhaust gases.

However, the flow rate of the smoke decreased. Due to the small amount of water in the barrel, the smoke passed through with little to no change after a few minutes of the test.


- Video of the test:



WhatsApp Video
2024-06-25 at 10.51.

- Picture of the test:

Flow gas into Barrel water Filter Test (24.6.2024)






2.21 Filtration test on 27.06.2024

On this date, we conducted a filtration test, marking the first installation of the electro filter. This installation was necessitated by the recent integration of a cooling system into the scrubber. Additionally, we retained the sprinklers of the chemical filter.


To enhance the cooling process, we implemented an extra step of cooling the water tanks using ice molds. This measure was taken to achieve optimal temperatures during the cooling process managed by the pressurized sprinklers in both the scrubber and the chemical filter.



Project 2: Improvement of Filter System in Incinerator Power Plant 2023/24




The cooling system effectively reduces the temperature from 42 to 56°C.



At this reduced temperature, the electro filter operated flawlessly, achieving a filtration efficiency of approximately 98%, effectively purifying the smoke.



Before turning on the electro filter



After turning on the electro filter

Here is a video that shows the full process:



27062024
electrofilter test.mp4

2.22 Filtration test (02.07.2024)

Here is the Video explaining everything during this test:



WhatsApp Video
2024-07-03 at 12.14.


We are pleased with the positive results we have achieved in this experiment. However, we face challenges regarding the amount of waste and high temperatures, which negatively affect the electrostatic filter, reducing its filtration efficiency from 100% to 70%.

Additionally, the cooling system using sprinklers works excellently for a limited period. However, after this period, the cooling process stops due to the compressor's high temperature, caused by the weather conditions and environmental factors that increase the compressor's temperature.

The plant can operate in smaller quantities continuously with this system. However, if we aim to incinerate larger amounts of waste, we must improve the heat reduction techniques or replace the electrostatic filter with a larger system capable of withstanding high temperatures and operating efficiently under these conditions.

By taking these steps, we can achieve better efficiency and ensure the plant's continuous operation in handling larger quantities of waste effectively.

Here are pictures related:



Filtration test (02.07.2024)





Project 2: Improvement of Filter System in Incinerator Power Plant 2023/24




With Electrofilter



Filtration test (02.07.2024)



With cooling system on



Without electro-filter

2.23 Cleaning Electro-Filter (8.7.24)

Today (8.7.24), we cleaned the electric filter using its dedicated tools and followed the instructions.

Here are some pictures of the cleaning process:

To download the Video:




WhatsApp Video
2024-07-08 at 9.46.3



Cleaning Electro-Filter (8.7.24)





Filtration test



2.24 Filtration test

In this test, we added 45 kg of waste inside the incinerator and made the test,

Unfortunately, the Electro-Filter didn't work due to the Troubleshooting Diagnostic code C03 (Short Fault) and C08 (Sparking) caused by our cleaning the filters and we didn't follow the instructions in the data sheets, which caused the Electro-Filter to stop working

Here is the Video of the test:



WhatsApp Video
2024-07-08 at 9.46.3

Here are some pictures related to:



Filtration test



C03 (Short Fault)




C08 (Sparking)



2.25 The right way to clean the Filters

First of all, add NaOH: H₂O in ratio of 1:25 in weight to a water container of 75°C water or above



Mix the Mixture Well



Put the filter inside the container for 20 minutes to let the caustic soda do its job


The right way to clean the Filters




Use the wash brush to clean the filters tubes if too much oil



Wash filter cells with a pressure water gun



Adjust the cathode needle to the central position by needle adjuster





2.26 Cleaning Electro-Filter using KLEAN LAND Technique (11.07.2024)

2.26.1.1 Materials Needed

- NaOH (Sodium Hydroxide)
- Water
- Container capable of holding hot water (preferably a repurposed diesel tank)
- Heating resistor to maintain water temperature
- Wash brush
- Pressure water gun
- Needle adjuster

2.26.1.2 Preparation

- **Prepare the cleaning solution**
 - Mix NaOH and water in a ratio of 1:25 by weight. For example, if you use 1 kg of NaOH, you will need 25 kg (or liters) of water.
 - Ensure the water temperature is 75°C or higher for optimal effectiveness. Ideally, the temperature should be around 80°C.
- **Prepare the cleaning container:**
 - Use a diesel tank for this purpose. First, cut off the top of the tank to create an open container.
 - Clean the tank thoroughly to remove any residual diesel or contaminants.
 - Install a heating resistor in the tank to maintain the water temperature at 80 °C.

2.26.1.3 Cleaning Process (Leaching)

- **Soaking the filter:**
 - Place the electro-filter inside the container.
 - Let the filter soak in the solution for 20 minutes. This allows the caustic soda (NaOH) to break down and loosen any accumulated dirt and oil.
- **Brushing the filter:**
 - Use a wash brush to clean the filter tubes, especially if there is excessive oil build-up.
- **Rinsing the Filter:**
 - After soaking and brushing, rinse the filter cells using a pressure water gun. This will remove any remaining cleaning solution and dislodged debris.
- **Adjusting the Cathode Needle:**
 - Use a needle adjuster to position the cathode needle centrally. Proper adjustment is crucial for the optimal performance of the electro-filter.


Following these steps, the electro-filter will be thoroughly cleaned and maintained using the KLEAN LAND technique. This ensures its efficiency and longevity in capturing pollutants and maintaining air quality.

- **Mixing the Solution:**
 - Pour the NaOH and water mixture into the prepared container.
 - Stir the mixture well to ensure an even distribution of the NaOH.




Cleaning Electro-Filter using KLEAN LAND Technique (11.07.2024)





Here is how our cleaning of the Electro-Filter was done



2.27 Here is how our cleaning of the Electro-Filter was done

2.27.1 First, we brought a Plastic tank



2.27.2 Second, we cut its top



2.27.3 Third, we clean it



Here is how our cleaning of the Electro-Filter was done

2.27.4 Fourth, we bought a resistor to get the water to 80 degrees, which is best for NaOH solution



2.27.5 Fifth, we filled the tank with water





Here is how our cleaning of the Electro-Filter was done






Here is how our cleaning of the Electro-Filter was done





Here is how our cleaning of the Electro-Filter was done





Here is how our cleaning of the Electro-Filter was done





NLAP-WEDC REPORT 2024 – Part 3 (Reengineering and Manufacturing of Electrofilter)

With contribution of:

Amro ZAWIT

Ali DIB

Maryam EL REZ

Last Update: 11.03.2025 23:55

Table of Contents

| | | |
|----------|---|----------|
| 3 | Project 3: Electrofilter | 3 |
| 3.1 | Position of Electrofilter | 3 |
| 3.2 | Detailing and Pricing of Each Part of the Electro Filter..... | 3 |
| 3.2.1 | The Electro Filter | 3 |
| 3.2.2 | Ceramics | 4 |
| 3.2.3 | Rods..... | 5 |
| 3.2.4 | Cylinders | 6 |
| 3.2.5 | Upper Plate..... | 7 |
| 3.2.6 | Lower Plate..... | 8 |
| 3.2.7 | Gate..... | 9 |
| 3.2.8 | Corners..... | 10 |
| 3.2.9 | CAD Files..... | 11 |
| 3.3 | Realization of Electrofilter (2024) - Film | 11 |
| 3.4 | Electrofilter design..... | 11 |
| 3.4.1 | Autocad 2D..... | 11 |
| 3.4.2 | FreeCAD | 12 |
| 3.4.3 | Pdf drawing files | 19 |
| 3.4.4 | Sketch SW | 34 |
| 3.4.5 | Step files..... | 34 |
| 3.4.6 | SW files | 34 |
| 3.4.7 | How to build the electro filter | 35 |
| 3.5 | Manufacturing of the Electro-filter | 43 |

3 Project 3: Electrofilter


3.1 Position of Electrofilter

This project aims to locally remanufacture the electro-filter and test its efficiency.


3.2 Detailing and Pricing of Each Part of the Electro Filter

The Electro Filter comprises Different Parts: Electro-Filter, Pre-Filters, Activated Carbon Filters, the outside body for all components, and finally the Control Panel.

3.2.1 The Electro Filter




3.2.2 Ceramics



We Got 4 Ceramics


Detailing and Pricing of Each Part of the Electro Filter

3.2.3 Rods



We got 101 Rods

3.2.4 Cylinders




| | | | | | | | |
|--|------|------|-----|--------|--------------------------------|--------------------------------------|----------|
| DESIGN COMPANY PROJECT COMMISSIONER AND PURCHASER CLIENT NAME ADDRESS | | | | PRICE | DATE AND SCALE SHOP NOTE | DO NOT SCALE DRAWING | REVISION |
| DESIGN | NAME | DATE | CHK | | | | |
| CHK'D | | | | | | | |
| APP'D | | | | | | | |
| DATE | | | | | | | |
| D.A. | | | | | | | |
| MATERIAL | | | | WEIGHT | | DWG NO. | |
| | | | | | | Electrofilter.Cylinder ^{A2} | |
| | | | | | | SCALE 1:1 | |
| | | | | | | SHEET 1 OF 1 | |

of Pieces: 101

We got 101 Cylinders

3.2.7 Gate



We got 1 Gate

3.2.9 CAD Files

- **FreeCad.Files.26092024**



Free Cad.rar

- **Step.Files.26092024**



Step Files.rar

3.3 Realization of Electrofilter (2024) - Film



ElectrofilterProducti
onVideo 2025-01-17


3.4 Electrofilter design

3.4.1 Autocad 2D

1) Lower plate




Lower plate.DWG




2) Gate holder

Gate Holder.DWG



3) Nuts for electrode


nuts for electrode.DWG



3.4.2 FreeCAD

- 1) ElectroFilter. BUS-BAR insulators code.SM-76






2) ElectroFilter. Corener fore cylinder holder plate




ElectroFilter.
Corener fore cylinde



3) ElectroFilter. Corner one side for the cylinder holder plate




ElectroFilter. Corner
one side for the cyli



4) ElectroFilter. cylinder Holder plate




ElectroFilter.
cylinder Holder plat



5) ElectroFilter. Cylinder




ElectroFilter.
Cylinder.FCStd





6) ElectroFilter. first part



ElectroFilter. first part.FCStd






7) ElectroFilter. Nuts




ElectroFilter.
Nuts.FCStd



8) ElectroFilter. Rode Holder Gate




ElectroFilter. Rode
Holder Gate.FCStd



9) ElectroFilter. Rods with nuts




ElectroFilter. Rods with nuts.FCStd




10) ElectroFilter. Second part



















ElectroFilter. Second part.FCStd






3.4.3 Pdf drawing files

| | | | | |
|---|---|---|---|---|
|  A.gate rod 1x4.pdf |  B.gate rod 1x4 middle rod.pdf |  C.gate rod 1x3 middle rod.pdf |  corner metal sheet.pdf |  cylinder.pdf |
|  D.gate rod 1x2.pdf |  E.Gate Holder.pdf |  electrode with nuts.pdf |  F.gate rod sides 1x2.pdf |  final plate parts name.pdf |
|  final plate.pdf |  nuts for electrode.pdf |  plate holder.pdf |  rode Electrode.pdf |  SM-76 BUS-BAR INSULATORS.pdf |



Electrofilter design



UNLESS OTHERWISE SPECIFIED:
 DIMENSIONS ARE IN MILLIMETERS
 SURFACE FINISH:
 TOLERANCES:
 LINEAR:
 ANGULAR:

FINISH:

DEBURR AND
 BREAK SHARP
 EDGES

DO NOT SCALE DRAWING

REVISION

| | NAME | SIGNATURE | DATE | | |
|---------|------|-----------|------|--|--|
| DRAWN | | | | | |
| CHK'D | | | | | |
| APP'V'D | | | | | |
| MFG | | | | | |
| Q.A | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

TITLE:

gate rod 1x4 middle rod


MATERIAL:

DWG NO.

WEIGHT:

SCALE:1:5

SHEET 1 OF 1



UNLESS OTHERWISE SPECIFIED:
 DIMENSIONS ARE IN MILLIMETERS
 SURFACE FINISH:
 TOLERANCES:
 LINEAR:
 ANGULAR:

FINISH:

DEBURR AND
 BREAK SHARP
 EDGES

DO NOT SCALE DRAWING

REVISION

| | NAME | SIGNATURE | DATE |
|--------|------|-----------|------|
| DRAWN | | | |
| CHK'D | | | |
| APP'VD | | | |
| MFG | | | |
| Q.A | | | |

TITLE:

MATERIAL:

DWG NO.


gate rod 1x3 middle rod


WEIGHT:

SCALE:1:5


SHEET 1 OF 1

Electrofilter design





Electrofilter design



UNLESS OTHERWISE SPECIFIED:
 DIMENSIONS ARE IN MILLIMETERS
 SURFACE FINISH:
 TOLERANCES:
 LINEAR:
 ANGULAR:

FINISH:

DEBURR AND
 BREAK SHARP
 EDGES

DO NOT SCALE DRAWING

REVISION

| | NAME | SIGNATURE | DATE | | |
|-------|------|-----------|------|--|--|
| DRAWN | | | | | |
| CHKD | | | | | |
| APPVD | | | | | |
| MFG | | | | | |
| Q.A | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

TITLE:

DWG NO.

gate rod 1x2


A4

WEIGHT:

SCALE:1:5

SHEET 1 OF 1

Electrofilter design



UNLESS OTHERWISE SPECIFIED:
DIMENSIONS ARE IN MILLIMETERS
SURFACE FINISH:
TOLERANCES:
LINEAR:
ANGULAR:

FINISH:

DEBURR AND
BREAK SHARP
EDGES

DO NOT SCALE DRAWING

REVISION

| | NAME | SIGNATURE | DATE | | |
|-------|------|-----------|------|--|--|
| DRAWN | | | | | |
| CHKD | | | | | |
| APPVD | | | | | |
| MFG | | | | | |
| Q.A | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |


TITLE:
electrode with nuts^{A4}

DWG NO. _____

SCALE: 1:5

WGT: _____

SHEET 1 OF 1



UNLESS OTHERWISE SPECIFIED:
DIMENSIONS ARE IN MILLIMETERS
SURFACE FINISH:
TOLERANCES:
LINEAR:
ANGULAR:

FINISH:

DEBURR AND
BREAK SHARP
EDGES

DO NOT SCALE DRAWING

REVISION

| | NAME | SIGNATURE | DATE | | |
|---------|------|-----------|------|--|--|
| DRAWN | | | | | |
| CHK'D | | | | | |
| APP'V'D | | | | | |
| MFG | | | | | |
| Q.A | | | | | |

TITLE:



DWG NO. gate rod sides 1x2^{A4}

WEIGHT:


SCALE:1:5

SHEET 1 OF 1

Electrofilter design



Project 3: Electrofilter



UNLESS OTHERWISE SPECIFIED:
 DIMENSIONS ARE IN MILLIMETERS
 SURFACE FINISH:
 TOLERANCES:
 LINEAR:
 ANGULAR:

FINISH:

DEBURR AND
 BREAK SHARP
 EDGES


DO NOT SCALE DRAWING


REVISION

| | NAME | SIGNATURE | DATE |
|--------|------|-----------|------|
| DRAWN | | | |
| CHK'D | | | |
| APP'VD | | | |
| MFG | | | |
| Q.A | | | |
| | | | |
| | | | |
| | | | |
| | | | |
















TITLE:
 nuts for electrode ^{A4}
 DWG NO.
 SCALE: 5:1
 SHEET 1 OF 1

Electrofilter design















3.4.4 Sketch SW


| | | | | |
|--|--|---|---|--|
|  corner metal sheet.SLDDRW |  cylinder.SLDDRW |  electrode with nuts.SLDDRW |  final plate parts name.SLDDRW |  final plate.SLDDRW |
|  Gate Holder.SLDDRW |  gate rod 1x2.SLDDRW |  gate rod 1x3 middle rod.SLDDRW |  gate rod 1x4 middle rod.SLDDRW |  gate rod 1x4.SLDDRW |
|  gate rod sides 1x2.SLDDRW |  nuts for electrode.SLDDRW |  plate holder.SLDDRW |  rode Electrode.SLDDRW |  SM-76 BUS-BAR INSULATORS.SLDDRW |

3.4.5 Step files

| | | | | |
|--|--|--|---|---|
|  corner metal sheet.STEP |  corner.STEP |  cylinder.STEP |  Electro filter first part.STEP |  electrode with base.STEP |
|  electrode with nuts.STEP |  final plate.STEP |  new02 Lower plate.STEP |  nuts for electrode.STEP |  SM-76 BUS-BAR INSULATORS.STEP |

3.4.6 SW files


| | | | |
|---|---|---|---|
|  copy.SLDPRT |  corner metal sheet.SLDPRT |  corner.SLDPRT |  cylinder.SLDPRT |
|  Electro filter first part.SLDASM |  Electro filter first part.SLDPRT |  electro filter.SLDASM |  electrode with base.SLDASM |
|  electrode with base.SLDPRT |  electrode with nuts.SLDASM |  electrode with nuts.SLDPRT |  final plate.SLDPRT |
|  Gate Holder.SLDPRT |  gate rod 1x2.SLDPRT |  gate rod 1x3 middle rod.SLDPRT |  gate rod 1x4 middle rod.SLDPRT |
|  gate rod 1x4.SLDPRT |  gate rod sides 1x2.SLDPRT |  new02 Lower plate.SLDPRT |  nuts for electrode.SLDPRT |




3.4.7 How to build the electro filter




how to build
electro filter.pptx




أولا لبناء القاعدة التي تحمل السياخ مع الصواميل تحتاج
للقطع التالية:





A. اربع قطع وفقا لهذه القياسات لذلك تحتاج الى قضيب مفرغ
304 Stainless steel بقياس 15x15 mm بطول 6 m





B. اربع قطع وفقا لهذه القياسات




C. ثلاث قطع وفقا لهذه القياسات




D. قطعتان وفقا لهذه القياسات




E. اربع قطع وفقا لهذه القياسات عن طريق قصها بالليزر بسماكة 3 mm




E. قطعتان وفقا لهذه القياسات




و اخيرا يتم جمعها و تلحيمها باستخدام ال Argon




ثانياً لبناء الشكل الثاني مع الأسطوانات هناك 3 قطع نحتاجها
و يتم تلحيمها باستخدام ال Argon




الأسطوانات بالقياسات التالية و بعدد 63 أسطوانة
304 Stainless steel




زوايا بعدد 4 زوايا او 8 حبات مستطيلة كالتالي بسماكة 2 mm و يتم قصها
بالليزر



لوحة مستطيلة بالشكل التالي و بسماكة 2 mm و يتم قصها بالليزر




ثالثا لبناء 63 سيخ مع الصواميل نحتاج الاتي :




نحتاج الى 63 قضيب بسماكة 6 mm بالقياس التالي




نحتاج الى 630 صامولة بسماكة 4 mm بالقياسات التالي لكل قضيب 10 حبات




نقوم بتلحيم الصواميل على القضيب بالمسافات التالية باستخدام ال Argon




نقوم بتلحيم السياخ على القاعدة باستخدام ال Argon



نحتاج ال شراء اربع قطع من عازل البس بار او BUS-BAR Insulator
نوعيته SM-76 و بالقياسات التالية



أخيرا نقوم بجمع الأجواء ببعضها و يكون ال الفلتر جاهز للتشغيل
و لكن يجب تثبيت ال سياخ في منتصف الأسطوانة لنتائج افضل



3.5 Manufacturing of the Electro-filter

















Videos concerning the electro-filter manufacturing process:

| | | |
|---|---|---|
|  WhatsApp Video 2025-02-18 at 13.25. |  WhatsApp Video 2025-02-18 at 14.11. |  WhatsApp Video 2025-02-18 at 14.12. |
|  WhatsApp Video 2025-02-18 at 14.12. |  WhatsApp Video 2025-02-18 at 14.49. |  WhatsApp Video 2025-02-18 at 14.49. |



AECENAR

Association for Economical and Technological Cooperation
in the Euro-Asian and North-African Region

www.aecenar.com



NLAP-WEDC REPORT 2024 – Part 4: Biogas, Gas Turbine, Liquid-Liquid Separation Solvent Production, Ashes Recycling

With contribution of:

Maryam EL REZ

Abdullah KASSEM

Ali DIB

Amro ZAWIT

Last Update: 12.03.2025 16:23

Table of Contents

| | | |
|----------|--|-----------|
| 4 | Project 4: Biogas project | 7 |
| 4.1 | Position of biogas project..... | 7 |
| 4.2 | Placement of digester on mobile platform | 7 |
| 4.2.1 | Place in Ras Maska for Mobile Biogas Generation and Gas Turbine Testrig | 7 |
| 4.2.2 | Moving of Biogas Generation Device on Mobile Plant 30.05.23 | 7 |
| 4.2.3 | Situation on 31.5.23 | 8 |
| 4.2.4 | Shredder..... | 12 |
| 4.3 | Test specifications/Operational Steps of Biogas Generation | 12 |
| 4.3.1 | Operation steps of Digester..... | 12 |
| 4.3.2 | Gas extraction..... | 12 |
| 4.3.3 | Digester leakage's test..... | 14 |
| 4.3.4 | Enhancing Methane Storage Through Gas Compression..... | 15 |
| 4.3.5 | Enhancing Methane Storage Through Gas Compression With Filtration System.... | 18 |
| 4.4 | Ras Maska Biogas Prototype Reactor - Mechanical Realization | 22 |
| 4.5 | Realization of biogas storage parts..... | 23 |
| 4.5.1 | The H ₂ S filter tank | 23 |
| 4.5.2 | The CO ₂ filter storage..... | 23 |
| 4.6 | Biogas PCS implementation | 25 |
| 4.7 | Biogas tests..... | 31 |
| 4.7.1 | Test 4 -16012024: Enhancing Methane Storage through Gas Compression | 31 |
| 4.7.2 | Test 5 -18012024: Enhancing Methane Storage through Gas Compression with Filtration System Part 2 | 34 |
| 4.8 | What's next | 37 |
| 5 | Project 5: Gas Turbine for Methane gas | 38 |
| 5.1 | Position of Gas turbine project..... | 38 |
| 5.2 | Fuel burner PCS realization | 38 |
| 5.2.1 | The process control system for the Fuel Burner..... | 38 |
| 5.2.2 | Control Panel | 39 |
| 5.2.3 | Control Panel Wiring Diagram..... | 40 |
| 5.2.4 | Instruments | 40 |
| 5.2.5 | PLC Modbus addresses - Communication points | 42 |

| | | |
|--------|--|----|
| 5.2.6 | PLC Modbus addresses:..... | 43 |
| 5.2.7 | Graphical User Interface..... | 44 |
| 5.2.8 | Graphical User Interface code (C#) and PLC Code | 44 |
| 5.3 | Fuel Burner System test specification | 44 |
| 5.4 | Fuel Burner system test..... | 46 |
| 5.4.1 | Fuel Burner on Test Rig with Nozzle 23.03.23 | 46 |
| 5.4.2 | Gas Turbine at the side of the Nozzle (29.03.23)..... | 47 |
| 5.5 | Biogas Turbine System Stoichiometric Calculation and System Test | 47 |
| 5.6 | Gas turbine, Version 2..... | 50 |
| 5.6.1 | Housing turbine..... | 50 |
| 5.6.2 | Blade turbo | 51 |
| 5.6.3 | Nozzle design - premium design..... | 52 |
| 5.6.4 | GTM Assembly - premium design..... | 54 |
| 5.6.5 | Nozzle design - Final design..... | 57 |
| 5.6.6 | Fuel Burner connections | 64 |
| 5.7 | Fuel burner flow chart | 64 |
| 5.8 | Combustion of Ethanol with H ₂ O ₂ | 65 |
| 5.8.1 | Design of Liquid Ethanol Combustion with Liquid Hydrogen peroxide unit using the FuelBurner..... | 65 |
| 5.8.2 | FuelBurner Requirements | 65 |
| 5.8.3 | FuelBurner Test specifications..... | 65 |
| 5.8.4 | PCS Ethanol combustion | 67 |
| 5.8.5 | Graphical User Interface code (C#) and PLC Code | 68 |
| 5.9 | Fuel Burner Test using Air-compressor on 12.2.2024..... | 68 |
| 5.9.1 | What is the goal of this test? | 68 |
| 5.9.2 | What has been changed compared to the previous test?..... | 68 |
| 5.9.3 | What are the results?..... | 71 |
| 5.9.4 | What is the next test about? | 74 |
| 5.10 | Fuel Burner test using Butane/Oxygen on 20.02.2024 | 75 |
| 5.10.1 | Test conditions | 75 |
| 5.10.2 | Analysis | 75 |
| 5.10.3 | System Test..... | 75 |
| 5.10.4 | Pictures Related: | 78 |

| | | |
|----------|---|-----------|
| 5.11 | Biogas Turbine test using Butane/Oxygen on 29.03.2024..... | 81 |
| 5.11.1 | Test Description..... | 81 |
| 5.11.2 | System Test..... | 81 |
| 5.11.3 | Scheme of the System by GUI..... | 85 |
| 5.11.4 | Pictures Related | 85 |
| 5.12 | Biogas Turbine test using Butane/Oxygen with Turbocharger on 02.04.2024 | 90 |
| 5.12.1 | Test Description..... | 90 |
| 5.12.2 | System Test..... | 90 |
| 5.12.3 | Scheme of the System by GUI..... | 93 |
| 5.12.4 | Pictures Related | 94 |
| 5.13 | What's next | 95 |
| 6 | Project 6: NTA Production | 97 |
| 6.1 | NTA production poster | 97 |
| 6.2 | Protocol NTA production..... | 98 |
| 6.2.1 | Introduction..... | 98 |
| 6.2.2 | Materials and Equipment..... | 98 |
| 6.2.3 | Procedure..... | 98 |
| 6.3 | Requirements NTA pilot plant | 99 |
| 6.3.1 | System requirements..... | 99 |
| 6.3.2 | Physical requirements..... | 99 |
| 6.3.3 | Chemical Requirements..... | 100 |
| 6.3.4 | Mechanical Requirements | 100 |
| 6.3.5 | Electrical requirements: | 101 |
| 6.4 | NTA Pilot Plant..... | 102 |
| 6.4.1 | System design / System concept (NTA Pilot Plant)..... | 102 |
| 6.4.2 | Mechanical design (NTA pilot plant)..... | 103 |
| 6.5 | Test specification NTA pilot plant | 104 |
| 6.5.1 | Prepare the Autoclave hastelloy B | 104 |
| 6.5.2 | Safety precaution..... | 105 |
| 6.5.3 | NTA Production Operation Method | 105 |
| 6.6 | 001: NITRILOTRIACETIC ACID PRODUCTION SYSTEM TEST | 106 |
| 6.6.1 | Reaction phase 1 | 106 |
| 6.6.2 | Reaction phase 2 | 107 |

| | | |
|----------|--|------------|
| 6.6.3 | Filtration | 107 |
| 6.6.4 | Acidification | 107 |
| 6.6.5 | NTA Isolation..... | 108 |
| 6.7 | What's next | 108 |
| 7 | Project 7: Ashes Recycling Project..... | 109 |
| 7.1 | System Test only with water in February 2025 | 109 |
| 7.1.1 | Ashes recycling - test specification | 109 |
| 7.1.2 | Ashes recycling - test documentation (test date: 12.02.2025) | 110 |
| 7.2 | Whats next? | 111 |

4 Project 4: Biogas project

4.1 Position of biogas project

This project was proposed to produce methane gas for later use in the burner. In 2023 - 2024, the focus was on implementing and operating the project.

4.2 Placement of digester on mobile platform

4.2.1 Place in Ras Maska for Mobile Biogas Generation and Gas Turbine Testrig



4.2.2 Moving of Biogas Generation Device on Mobile Plant 30.05.23



4.2.3 Situation on 31.5.23









4.2.4 Shredder



4.3 Test specifications/Operational Steps of Biogas Generation

4.3.1 Operation steps of Digester

- مرحلة جمع النفايات
- مرحلة الفرز والفرم
- مرحلة التخميم

4.3.2 Gas extraction

| Steps | Steps description | Excepted result |
|---------------------|---|-----------------|
| Precondition | The pump is turned off | |
| | By the GUI the "Pressure Sensor" read 1 atm | |
| | The water was under level | |
| | Both digester inlet and outlet were opened (atmospheric pressure) | |

| | | |
|---|---|---|
| Gas extraction process 1 | Connect the balloon beside the pressure gauge | Balloon is connected |
| | Open the ball valve of the pressure gauge | Gas is captured |
| | | Inflation of balloon |
| Creation a storage tank through the vacuum | 18.5-liter galloon bought | |
| | Connect a pipe internally to the main inlet of the galloon | The pipe is connected |
| | Attach the balloon to the inner entrance of the tube | The balloon is attached |
| | Connect a ball valve to the outer end of the pipe | The ball valve is connected |
| | Create a hole in the bottom of the galloon | The galloon is perforated at the bottom |
| | Connect the gas inlet connexion to the bottom hole of the galloon | The inlet gas connexion is connected |
| | Connect a vacuum pump to the gas inlet connexion | The vacuum pump is connected |
| Gas extraction process 2 _ By vacuum tank | Connect the galloon to the pressure gauge inlet using Tee valve | The galloon is connected |
| | Open both ball valves of the pressure gauge and galloon | The ball valves are opened |
| | Turn on the vacuum pump | The vacuum pump is turned on |
| | | Gas was captured |
| | Close both ball valves of the pressure gauge and galloon | The ball valves are closed |
| Disconnect the galloon from the digester | The galloon is disconnected | |
| Combustion process | Open the vacuum connection at the bottom of the galloon | The vacuum connection is opened |
| | Open the ball valve of the galloon | The ball valve is opened |

| | | |
|--|---|--|
| | Ignite a fire (spark) near the ball valve | A flame appears at the ball valve outlet and continues until the balloon is deflated |
| | | Methane gas existed |

4.3.3 Digester leakage's test


| Steps | Steps description | Excepted result |
|---|--|---|
| Precondition | Pump is turned off | |
| | The pressure of digester is 1 atm (digital pressure gauge reading) | |
| | The water was under level | |
| | Both digester inlet and outlet was opened (atmospheric pressure) | |
| Digester leakage test | Connect the air compressor to the pressure gauge, from the top of the digester, through a tee connection | The air compressor is connected |
| | Open the ball valve at the top of the digester | The ball valve is opened |
| | Turn on the air compressor | The air compressor is turned on |
| | | Water comes out of the outlet of the digestive mixture |
| | | Air bubbles appear on the inlet and outlet surfaces of the digester |
| | Turn off the air compressor | The air compressor is turned off |
| | Close the ball valve at the top of digester | The ball valve is closed |
| Separate the air compressor from the digester | The air compressor is separated from the digester | |

4.3.4 Enhancing Methane Storage Through Gas Compression

| Step | Step description | Expected Result |
|---|---|-----------------|
| Precondition | | |
| System is off | all Valves are closed | System is off |
| Connection | | |
| Connecting gas entrance | Connect the PEX tube to the compression machine inlet (manually) | Connected |
| connecting check valve | Connect the check valve to the machine outlet (manually) | connected |
| Connecting the system to the gas storage tank | Connect the pipe in the machine outlet to the methane gas storage (manually) | connected |
| Leakage check | start the compressor and open Valves V1 and V5 and Gas Tank main Valve to check the leakage in the system (with Soap) | no leak |
| | close the compressor and close the Valves V1 and V5 and Gas Tank main Valve | no obstacles |

4.3.4.1 Operational Steps

| Test Starts | | |
|--|---|---|
| Open gas tank | open the gas tank main valve (manually) | opened |
| open V1 | open the Valve (V1) (manually) | no obstacles |
| open V5 | Open Valve V5 of the Biogas (manually) | no obstacles |
| start the Switch of the compressor | start the switch of the compressor (by GUI) | compression started (and compression ended by the Compressor switch when it reaches 8 bar (on PG2) or when the pressure at the biogas reaches atmospheric pressure (by PG4)) |
| Close the red emergency switch of the compressor | Close the red switch of the compressor (manually) in case of emergency when neither the switch turned off automatically nor the GUI gives the order to close the system cycle | Compressor turned off |
| close V5 | close the Valve V5 of the Biogas (manually) | no obstacles |
| close V1 | close the Valve (V1) (manually) | no obstacles |
| Post condition | | |
| System is off | all Valves are closed | System is off |




4.3.5 Enhancing Methane Storage Through Gas Compression With Filtration System




| Step | Step description | Expected Result |
|---|---|-----------------|
| Precondition | | |
| System is off | all Valves are closed | System is off |
| Connection | | |
| Connecting gas entrance | Connect the PEX tube to the compression machine inlet (manually) | Connected |
| connecting check valve | Connect the check valve to the machine outlet (manually) | connected |
| Connecting the system to the gas storage tank | Connect the pipe in the machine outlet to the methane gas storage (manually) | connected |
| Leakage check | start the compressor and open Valves V1 and V2 and Gas Tank main Valve to check the leakage in the system (with Soap) | no leak |
| | close the compressor and close the Valves V1 and V2 and Gas Tank main Valve | no obstacles |

| Test Starts | | |
|------------------------------------|---|--|
| Open gas tank | open the gas tank main valve (manually) | opened |
| open V1 | open the Valve (V1) (manually) | no obstacles |
| open V2 , V3, V4, V5 | Open Valve V2 , V3, V4, V5 of the Biogas (manually) | gas inlet should be equal gas outlet |
| start the Switch of the compressor | start the switch of the compressor (by GUI) | compression started (and compression ended by the Compressor switch when it reaches 8 bar (on PG2) or when the pressure at the biogas reaches atmospheric pressure (by PS)) |

| | | |
|--|---|-----------------------|
| Close the red emergency switch of the compressor | Close the red switch of the compressor (manually) in case of emergency when neither the switch turned off automatically nor the GUI gives the order to close the system cycle | Compressor turned off |
| close V2 , V3, V4, V5 | close the Valve V2 , V3, V4, V5 of the Biogas (manually) | no obstacles |
| close V1 | close the Valve (V1) (manually) | no obstacles |
| Post condition | | |
| System is off | all Valves are closed | System is off |



4.4 Ras Maska Biogas Prototype Reactor - Mechanical Realization



Biogas SolidWorks file :



4.5 Realization of biogas storage parts

4.5.1 The H₂S filter tank

It is made of pipe that contains iron wool and 240 activated charcoal pills



4.5.2 The CO₂ filter storage

It is made of water and one pipe immersed in water and another pipe connected to the surface for pure methane gas with the H₂S



Carbon Dioxide (CO₂) Filter Storage Liquid Preparation Video:



WhatsApp Video
2023-12-13 at 11.49.

| Filling of tank to clean from CO ₂ | Filling of calc with water | | Opening Valve |
|---|---|--|---|
|  |  |  |  |

4.6 Biogas PCS implementation

4.6.1.1 Control Panel

Delta PLC

Power Supply 24V


Contactor1 for Pump

Contactor2 Compressor


Power Breaker for Panel

Power Breaker for Pump & Compressor

Terminal Block




4.6.1.2 Instruments





4.6.1.3 Wiring Control Panel

Wiring Panel for Biogas




4.6.1.4 Graphical User Interface code (C#) and PLC Code

| | |
|---|---|
|  NLAP-Biogas_Fuel-B urner_PCS_GUI_0104 |  NLAP_Biogas_Fuel-B urner_PCS_PLC-code |
|---|---|

4.6.1.5 Graphical User Interface (GUI)


MainPage

Biogas



Disconnect

Biogas



4.6.1.6 PLC_Modbus_addresses

| | <u>Addresses inside (GUI)</u> | <u>Modbus addresses (PLC)</u> | <u>Physical Address (PLC)</u> | <u>Remarque</u> |
|------------------------------|-------------------------------|-------------------------------|--|---|
| Biogas | | | | |
| <u>BG Presure Sensore</u> | <u>4097</u> | <u>4098</u> | <u>D1</u> | |
| <u>BG Temperature Sensor</u> | <u>4098</u> | <u>4099</u> | <u>D2</u> | |
| <u>BG Pump Status</u> | <u>1280</u> | <u>1281</u> | <u>Y0</u> | |
| <u>BG ON/OFF Pump</u> | <u>1280</u> | <u>1281</u> | <u>Y0</u> | |
| <u>BG Valve Status</u> | <u>1281</u> | <u>1282</u> | <u>Y1</u> | |
| <u>BG ON/OFF Valve</u> | <u>1281</u> | <u>1282</u> | <u>Y1</u> | |
| <u>BG Compressor Status</u> | <u>1282</u> | <u>1283</u> | <u>Y2</u> | |
| <u>BG ON/OFF Compressor</u> | <u>2048</u> | <u>2049</u> | <u>M0</u> | |
| | | | | |
| Fuel Burner | | | | |
| <u>FB Temperature Sensor</u> | <u>4106</u> | <u>4107</u> | <u>D10</u> | |
| <u>FB Valve1 Status</u> | <u>1283</u> | <u>1284</u> | <u>Y3</u> | <u>Valve 1 for gas (Butane/Methane)</u> |
| <u>FB ON/OFF Valve1</u> | <u>2069</u> | <u>2070</u> | <u>M21</u> | |
| <u>FB Valve2 Status</u> | <u>1284</u> | <u>1285</u> | <u>Y4</u> | <u>Valve 2 for Oxygen/Air</u> |
| <u>FB ON/OFF Valve2</u> | <u>2070</u> | <u>2071</u> | <u>M22</u> | |
| <u>FB Valve3 Status</u> | <u>1282</u> | <u>1283</u> | <u>Y5</u> | <u>Valve 3 gas for lighter</u> |
| <u>FB ON/OFF Valve3</u> | <u>2048</u> | <u>2049</u> | <u>Y2</u> | |
| <u>FB Valve4 Status</u> | <u>1285</u> | <u>1286</u> | <u>M0</u> | <u>Valve 4 gas for Burner</u> |
| <u>FB ON/OFF Valve4</u> | <u>1285</u> | <u>1286</u> | <u>Y5</u> | |
| <u>FB Lighter Status</u> | <u>1285</u> | <u>1286</u> | <u>Y5</u> | |
| <u>FB ON/OFF Lighter</u> | <u>1285</u> | <u>1286</u> | <u>Y5</u> | |
| | | | | |
| <u>FB ON/OFF Valves 1 2</u> | <u>2068</u> | <u>2069</u> | <u>M20</u> | |
| Coil/Register Numbers | Data Addresses | Type | Table Name | |
| <u>1 to 9999</u> | | <u>Read-Write</u> | <u>Discrete Output Coils</u> | |
| <u>10001-19999</u> | <u>0000 to 270E</u> | <u>Read-Only</u> | <u>Discrete Input Contacts</u> | |
| <u>30001-39999</u> | <u>0000 to 270E</u> | <u>Read-Only</u> | <u>Analog Input Registers</u> | |
| <u>40001-49999</u> | <u>0000 to 270E</u> | <u>Read-Write</u> | <u>Analog Output Holding Registers</u> | |


4.7 Biogas tests

4.7.1 Test 4 -16012024: Enhancing Methane Storage through Gas Compression

| Step | Step description | Expected Result | Result | Result Discription |
|---|---|-----------------|--------|--|
| Precondition | | | ✗ | ✓ |
| System is off | all Valves are closed | System is off | | ✓ |
| Connection | | | | |
| Connecting gas entrance | Connect the PEX tube to the compression machine inlet (manually) | Connected | | ✓ |
| connecting check valve | Connect the check valve to the machine outlet (manually) | connected | | ✓ |
| Connecting the system to the gas storage tank | Connect the pipe in the machine outlet to the methane gas storage (manually) | connected | | ✓ |
| Leakage check | start the compressor and open Valves V1 and V5 and Gas Tank main Valve to check the leakage in the system (with Soap) | no leak | ✗ | there was leakage in the pipe ,and was fixed immediatly. |

| | | | |
|------------------------------------|---|---|---|
| | close the compressor and close the Valves V1 and V5 and Gas Tank main Valve | no obstacles | ✓ |
| Test Starts | | | |
| Open gas tank | open the gas tank main valve (manually) | opened | ✓ |
| open V1 | open the Valve (V1) (manually) | no obstacles | ✓ |
| open V5 | Open Valve V5 of the Biogas (manually) | no obstacles | ✓ |
| start the Switch of the compressor | start the switch of the compressor (by GUI) | compression started (and compression ended by the Compressor switch when it reaches 8 bar (on PG2) or when the pressure at the biogas reaches atmospheric pressure (by PG4)) | ✓ |

| | | | |
|---|--|------------------------------|----------|
| <p>Close the red emergency switch of the compressor</p> | <p>Close the red switch of the compressor (manually) in case of emergency when neither the switch turned off automatically nor the GUI gives the order to close the system cycle</p> | <p>Compressor turned off</p> | <p>✓</p> |
| <p>close V5</p> | <p>close the Valve V5 of the Biogas (manually)</p> | <p>no obstacles</p> | <p>✓</p> |
| <p>close V1</p> | <p>close the Valve (V1) (manually)</p> | <p>no obstacles</p> | <p>✓</p> |
| <p>Post condition</p> | | | |
| <p>System is off</p> | <p>all Valves are closed</p> | <p>System is off</p> | <p>✓</p> |



4.7.2 Test 5 -18012024: Enhancing Methane Storage through Gas Compression with Filtration System Part 2


| Step | Step description | Expected Result | Result | Result Description |
|---|--|-----------------|--------|--------------------|
| Precondition | | | ✗ | ✓ |
| System is off | all Valves are closed | System is off | | ✓ |
| Connection | | | | |
| Connecting gas entrance | Connect the PEX tube to the compression machine inlet (manually) | Connected | | ✓ |
| connecting check valve | Connect the check valve to the machine outlet (manually) | connected | | ✓ |
| Connecting the system to the gas storage tank | Connect the pipe in the machine outlet to the methane gas storage (manually) | connected | | ✓ |

| | | | |
|----------------------|---|--------------------------------------|---|
| Leakage check | start the compressor and open Valves V1 and V2 and Gas Tank main Valve to check the leakage in the system (with Soap) | no leak | ✓ |
| | close the compressor and close the Valves V1 and V2 and Gas Tank main Valve | no obstacles | ✓ |
| Test Starts | | | |
| Open gas tank | open the gas tank main valve (manually) | opened | ✓ |
| open V1 | open the Valve (V1) (manually) | no obstacles | ✓ |
| open V2 , V3, V4, V5 | Open Valve V2 , V3, V4, V5 of the Biogas (manually) | gas inlet should be equal gas outlet | ✓ |

| | | | | |
|------------------------------------|---|--|---|---|
| start the Switch of the compressor | start the switch of the compressor (by GUI) | compression started (and compression ended by the Compressor switch when it reaches 8 bar (on PG2) or when the pressure at the biogas reaches atmospheric pressure (by PS)) | ✓ | switch reached 8 bar pressure and system turned off |
|------------------------------------|---|--|---|---|

| | | | | |
|--|---|-----------------------|---|------------------|
| Close the red emergency switch of the compressor | Close the red switch of the compressor (manually) in case of emergency when neither the switch turned off automatically nor the GUI gives the order to close the system cycle | Compressor turned off | ✗ | we didn't use it |
|--|---|-----------------------|---|------------------|

| | | | |
|--------------------------|--|---------------|---|
| close V2 , V3, V4, V5 | close the Valve V2 , V3, V4, V5 of the Biogas (manually) | no obstacles | ✓ |
| close V1 | close the Valve (V1) (manually) | no obstacles | ✓ |
| Post condition | | | |
| System is off | all Valves are closed | System is off | ✓ |



Full video of the biogas Process:



WhatsApp Video
2024-01-20 at 9.13.4

4.8 What's next

The first objective of the project has been achieved, after that the focus should be on the efficiency of the project to obtain accurate scientific data.

5 Project 5: Gas Turbine for Methane gas

5.1 Position of Gas turbine project

This project is divided into two parts: the fuel burner and the gas turbine. Work has been done on the fuel burner section in the past years, this year the stand was manufactured for the burner only. While the focus was on the gas turbine, the project was studied theoretically, and a preliminary design of the gas turbine was developed.

5.2 Fuel burner PCS realization

5.2.1 The process control system for the Fuel Burner

Graphical user interface



Modbus RS 485 Network

Control Panel



Electrical Cables

Sensor & Actuator



Solenoid Valve1



Solenoid Valve2



Modulating Valve1



Modulating Valve2



Temperature Sensor



Ignition Transformer

5.2.2 Control Panel

Delta PLC

Power Supply 24V

Contactor1_Pump

Contactor2_Compressor


Circuit Breaker_Panel

Circuit Breaker_Power

Contactor3_High Voltage


Relay for Valve 3

Terminal Block



5.2.3 Control Panel Wiring Diagram

Wiring Panel for Biogas & Fuel Burner




Panel Wiring Diagram:



NLAP- Biogas_Fuel burner_Panel Wiring

5.2.4 Instruments







5.2.5 PLC Modbus addresses - Communication points

| | addresses inside (GUI) | Modbus-addresses (PLC) | Physical Address (PLC) |
|-----------------------|------------------------|------------------------|------------------------|
| Fuel Burner | | | |
| FB_Temperature_Sensor | 4106 | 4107 | D10 |
| FB_Valve1_Status | 1283 | 1284 | Y3 |
| FB_ON/OFF_Valve1 | 2069 | 2070 | M21 |
| FB_Valve1_Status | 1284 | 1285 | Y4 |
| FB_ON/OFF_Valve1 | 2070 | 2071 | M22 |
| FB_Lighter_Status | 1285 | 1286 | Y5 |
| FB_ON/OFF_Lighter | 1285 | 1286 | Y5 |
| FB_ON/OFF_Valves 1_2 | 2068 | 2069 | M20 |


5.2.6 PLC Modbus addresses:

| | Addresses inside (GUI) | Modbus addresses (PLC) | Physical Address (PLC) | Remark |
|-----------------------|------------------------|------------------------|------------------------|-------------------------------------|
| Biogas | | | | |
| BG_Presure Sensore | 4097 | 4098 | D1 | |
| BG_Temperature_Sensor | 4098 | 4099 | D2 | |
| BG_Pump_Status | 1280 | 1281 | Y0 | |
| BG_ON/OFF_Pump | 1280 | 1281 | Y0 | |
| BG_Valve_Status | 1281 | 1282 | Y1 | |
| BG_ON/OFF_Valve | 1281 | 1282 | Y1 | |
| BG_Compressor_Status | 1282 | 1283 | Y2 | |
| BG_ON/OFF_Compressor | 2048 | 2049 | M0 | |
| Fuel Burner | | | | |
| FB_Temperature_Sensor | 4106 | 4107 | D10 | |
| FB_Valve1_Status | 1283 | 1284 | Y3 | Valve 1 for gas (Butane/Methane) |
| FB_ON/OFF_Valve1 | 2069 | 2070 | M21 | |
| FB_Valve2_Status | 1284 | 1285 | Y4 | Valve 2 for Oxygen/Air |
| FB_ON/OFF_Valve2 | 2070 | 2071 | M22 | |
| FB_Valve3_Status | 1282 | 1283 | Y5 | Valve 3_gas for lighter |
| FB_ON/OFF_Valve3 | 2048 | 2049 | Y2 | |
| FB_Valve4_Status | 1285 | 1286 | M0 | Valve 4_gas for Burner |
| FB_ON/OFF_Valve4 | 1285 | 1286 | Y5 | |
| FB_Lighter_Status | 1285 | 1286 | Y5 | |
| FB_ON/OFF_Lighter | 1285 | 1286 | Y5 | |
| FB_ON/OFF_Valves 1_2 | 2068 | 2069 | M20 | |



| Coil/Register Numbers | Data Addresses | Type | Table Name |
|-----------------------|----------------|------------|---------------------------------|
| 1 to 9999 | | Read-Write | Discrete Output Coils |
| 10001-19999 | 0000 to 270E | Read-Only | Discrete Input Contacts |
| 30001-39999 | 0000 to 270E | Read-Only | Analog Input Registers |
| 40001-49999 | 0000 to 270E | Read-Write | Analog Output Holding Registers |



5.2.7 Graphical User Interface



5.2.8 Graphical User Interface code (C#) and PLC Code

| | |
|---|---|
|  <p>NLAP-Biogas_Fuel-Burner_PCS_GUI_0104</p> |  <p>NLAP_Biogas_Fuel-Burner_PCS_PLC-code</p> |
|---|---|

5.3 Fuel Burner System test specification

Test 00001: Test of Ethanol liquid combustion with liquid Hydrogen peroxide using the Fuel burner

| Step | Step description | Expected result |
|---|--|--|
| Precondition | The system is Off | All valves are closed |
| | | All pumps are turned Off |
| Turn On the transformer (T) | Connect electricity to the transformer (T) | Spark is On |
| Open the Automatic controller valve of Ethanol (BV ₁) | Click "Turn On" on BV ₁ button from the GUI | BV ₁ is open |
| Turn On the ethanol pump (P ₁) | Click "Turn On" on P ₁ button from the GUI | P ₁ is turned On |
| | | The spark is appeared, and will turns into a flame |

| | | |
|--|---|--|
| Control the flame without oxidant | Adjust the orifice degree to control the ethanol flow rate from the GUI | The flame will be more stable |
| Open the Automatic controller valve of Hydrogen peroxide (BV₂) | Click "Turn On" on BV ₂ button from the GUI | BV ₂ is open |
| Turn On the Hydrogen peroxide pump (P₂) | Click "Turn On" on P ₂ button from the GUI | P ₂ is turned On |
| | | The flame will be more strong |
| Control the flame with oxidant | Adjust the orifice degree to control the hydrogen peroxide flow rate from the GUI | The flame will become stronger and more stable |
| Turn Off the system | Turn Off the Hydrogen peroxide pump (P ₂) | P ₂ is turned Off |
| | Close the Automatic controller valve of Hydrogen peroxide (BV ₂) | BV ₂ is closed |
| | Turn Off the ethanol pump (P ₁) | P ₁ is turned Off |
| | Close the Automatic controller valve of Ethanol (BV ₁) | BV ₁ is closed |
| | | The flame disappears with time |
| | Turn Off the transformer (T) | The transformer (T) is turned Off |
| The spark is disappeared | | |

5.4 Fuel Burner system test

5.4.1 Fuel Burner on Test Rig with Nozzle 23.03.23




5.4.2 Gas Turbine at the side of the Nozzle (29.03.23)



5.5 Biogas Turbine System Stoichiometric Calculation and System Test

Balanced equation for complete combustion of butane:



- The mole ratio of butane to oxygen = 2:13
 - The density of butane = 0.579 g/mL

 - Mass of 5 mL of butane = Volume x density = 5 mL x 0.579 g/mL = 2.895 g
 - Molar mass of butane = $12 \times 4 + 1 \times 10 = 58 \text{ g/mol}$
 - Moles in 2.895 g of butane, $\text{C}_4\text{H}_{10} = 2.895 \text{ g} / (58 \text{ g/mol}) = 0.05 \text{ mol}$
1. As per the reaction equation, the mole ratio of butane to oxygen is 2: 13.
- Moles of oxygen that react with 0.05 mol of butane =
 $= 0.05 \text{ mol} \times 13/2 = 0.325 \text{ mol}$
 - Molar mass of oxygen, $\text{O}_2 = 16 \times 2 = 32 \text{ g/mol}$
 - Mass of 0.325 mol of oxygen = $(32 \text{ g/mol}) \times 0.325 \text{ g} = \underline{10.4 \text{ g for 2.895 g of Butane to make complete Combustion in atmospheric pressure}}$
2. Mole ratio of butane used to water (H_2O) formed = 2:10 = 1:5
- Moles of water formed =
 - Moles of butane used x 5 = $0.05 \text{ mol} \times 5 = 0.25 \text{ mol}$
 - of molecules in 0.25 mol of water = Avogadro number x 0.25 = $6.022 \times 10^{23} \times 0.25 = 1.506 \times 10^{23}$
 - Percentage of oxygen in air = 23%
 - Mass of air needed for 23 g of oxygen = 100 g
 - Mass of air needed for 10.4 g of oxygen = $10.4 \text{ g} \times (100 \text{ g}/23 \text{ g}) = 49.2 \text{ g} \dots\dots\dots (\text{answer } 3)$

ANSWERS:

- (1) Mass of oxygen needed for combustion = 10.4 g
 (2) Number of molecules of water produced = 1.506×10^{23}
 (3) Mass of air needed = 49.2 g

PV=
 P1 = for Butane
 P2 = For Oxygen

Therefore,
 If P1 is 3 bar, then

But the butane gas is not ideal. So non-ideal gases are often modeled by the Van der Waals equation:

$p_1 = 3 \text{ bar}$
 $a = 13.36$
 $b = 0.1168$
 $n_1 = 0.05 \text{ mole}$
 $n_2 = 0.325 \text{ mole}$
 $R = 8.125 \text{ J/mole.k}$
 $T = 298 \text{ k}$

$$\textcircled{1} \rightarrow \left(P_1 + \frac{a n_1^2}{V_1^2} \right) (V_1 - m_1 b) = m_1 R T$$

$$\textcircled{2} \rightarrow P_2 V_2 = m_2 R T$$

$$\textcircled{3} \rightarrow V = \frac{m_2 R T}{P_2}$$

$$\Rightarrow \textcircled{1} \Rightarrow \left(P_1 + \frac{a n_1^2}{\left(\frac{m_2 R T}{P_2} \right)^2} \right) \left(\frac{m_2 R T}{P_2} - m_1 b \right) = m_1 R T$$

$$\Rightarrow \left[3 \times 10^5 + \frac{13,36 \times (0,05)^2}{\left(\frac{0,325 \times 8,314 \times 298}{P_2} \right)^2} \right] \left[\frac{0,325 \times 8,314 \times 298}{P_2} - \frac{0,05 \times 10,168}{10,168} \right] = 0,05 \times 8,314 \times 298$$

13

$$\Rightarrow \left[3 \times 10^5 + \frac{0,0334 \times P_2^2}{648364,593} \right] \left[\frac{805,2109}{P_2} - 0,00584 \right] = 123,8786$$

$$\Rightarrow \left[3 \times 10^5 + 5,1514 \times 10^{-8} P_2^2 \right] \left[\frac{805,2109}{P_2} - 0,00584 \right] = 123,8786$$

$$\Rightarrow \frac{241563270}{P_2} - 1752 + 4,147963 \times 10^{-5} P_2 - 3 \times 10^{-10} P_2^2 = 123,8736$$

$$\Rightarrow 241563270 = 1752 \times P_2 + 4,147963 \times 10^{-5} P_2^2 - 3 \times 10^{-10} \times P_2^2 = 0$$

$$-1875,8736 P_2 = 123,8736 P_2$$

$$\Rightarrow \boxed{-3 \times 10^{-10}} P_2^2 + \boxed{4,147963 \times 10^{-5}} P_2^2 - \boxed{1875,8736} P_2 + \boxed{241563270} = 0$$

$$P_1 = 128798,8608 \Rightarrow P_2 = 1.287988608$$

Then = 128798.8608 Pa, or 1.29 bar of oxygen for 3 bar of butane.

Mass Flow Rate = Mass/ Δt

Where:

- Mass is the mass of the gas (in kg),
- Δt is the time interval (in seconds).

Since we're assuming a time interval of 1 second, the mass flow rate will be equal to the mass of the gas.

For butane (C_4H_{10}), the mass flow rate is 2.906 g per second, which needs to be converted to kilograms (since $1 \text{ g} = 0.001 \text{ kg}$): Mass Flow Rate of Butane = $2.906 \text{ g/s} \times 0.001 \text{ kg/g}$
 Mass Flow Rate of Butane = $2.906 \times 10^{-3} \text{ kg/s}$

For oxygen (O_2), the mass flow rate is 10.4 g per second, which also needs to be converted to kilograms: Mass Flow Rate of Oxygen = $10.4 \text{ g/s} \times 0.001 \text{ kg/g}$ Mass Flow Rate of Oxygen = $10.4 \times 10^{-3} \text{ kg/s}$

So, the mass flow rate of butane is $2.906 \times 10^{-3} \text{ kg/s}$.

and the mass flow rate of oxygen is $10.4 \times 10^{-3} \text{ kg/s}$.

These values represent the mass flow rate at which each gas enters the combustion chamber at a volume of 0.025 m^3 and at $T=25^\circ \text{ C}$ and the pressure of the Combustion Chamber is equal to the atmospheric pressure



5.6 Gas turbine, Version 2





5.6.1 Housing_turbine

Housing turbo turbine FreeCAD
file (v0.20):



13022023_housing
 turbo turbine.FCStd








5.6.2 Blade_turbo

Blade turbo FreeCAD file (v0.20):



15022023_Blade
turbo turbine - Cop









5.6.3 Nozzle design - premium design

[Nozzle premium design](#) FreeCAD
file (v0.20):



17022023_Nozzle
Final design.FCStd










5.6.4 GTM Assembly - premium design



[GTM Assembly - premium design](#)
[FreeCAD file \(v0.20\)](#)



17022023_GTM
Assembly.FCStd








5.6.5 Nozzle design - Final design


5.6.5.1 Nozzle final design



[Nozzle final design_FreeCAD file \(v0.20\):](#)





5.6.5.2 GTM assembly for the final design







[Final GTM assembly FreeCAD file \(v0.20\)](#)







5.6.5.3 Nozzle sizing for the final design













Nozzle sizing - Final design .pptx file:




20032023_Nozzle
final design.pptx

5.6.6 Fuel Burner connections




5.7 Fuel burner flow chart



5.8 Combustion of Ethanol with H₂O₂

5.8.1 Design of Liquid Ethanol Combustion with Liquid Hydrogen peroxide unit using the FuelBurner



FB - Combustion of Ethanol Eddx file:



29072023_FB
-Ethanol Combustio

5.8.2 FuelBurner Requirements

- The concentration of Hydrogen peroxide (H_2O_2) should be about 12.8 mol/L.
- The concentration of Ethanol (C_2H_5OH) should be about 17.2 mol/L.
- The pumps should be able to pump the liquids (ethanol and hydrogen peroxide) from tank to the fuel burner.
- The PLC should be able to control the pumps and the Automatic controller valves.
- The fuel burner should be able to burn the liquid ethanol with oxidant (H_2O_2).
- The check valve must be able to pass fluids in one direction only.
- The Automatic controller valve should be able to open and close through the GUI.
- The tanks must be semi-closed to prevent the evaporation of the solutions (C_2H_5OH & H_2O_2) and to avoid explosion due to expansion.

5.8.3 FuelBurner Test specifications


| Step | Step description | Expected result | Result |
|--------------|-------------------|-----------------------|--------|
| Precondition | The system is Off | All valves are closed | |

| | | | |
|---|---|--|--|
| | | All pumps are turned Off | |
| Turn On the transformer (T) | Connect electricity to the transformer (T) | Spark is On | |
| Open the Automatic controller valve of Ethanol (BV ₁) | Click "Turn On" on BV ₁ button from the GUI | BV ₁ is open | |
| Turn On the ethanol pump (P ₁) | Click "Turn On" on P ₁ button from the GUI | P ₁ is turned On | |
| | | The spark is appeared, and will turns into a flame | |
| Control the flame without oxidant | Adjust the orifice degree to control the ethanol flow rate from the GUI | The flame will be more stable | |
| Open the Automatic controller valve of Hydrogen peroxide (BV ₂) | Click "Turn On" on BV ₂ button from the GUI | BV ₂ is open | |
| Turn On the Hydrogen peroxide pump (P ₂) | Click "Turn On" on P ₂ button from the GUI | P ₂ is turned On | |
| | | The flame will be more strong | |
| Control the flame with oxidant | Adjust the orifice degree to control the hydrogen peroxide flow rate from the GUI | The flame will become stronger and more stable | |
| Turn Off the system | Turn Off the Hydrogen peroxide pump (P ₂) | P ₂ is turned Off | |

| | | | |
|------------------------------|--|--------------------------------|--|
| | Close the Automatic controller valve of Hydrogen peroxide (BV ₂) | BV ₂ is closed | |
| | Turn Off the ethanol pump (P ₁) | P ₁ is turned Off | |
| | Close the Automatic controller valve of Ethanol (BV ₁) | BV ₁ is closed | |
| | | The flame disappears with time | |
| Turn Off the transformer (T) | The transformer (T) is turned Off | | |
| | The spark is disappeared | | |

5.8.4 PCS Ethanol combustion


5.8.4.1 GUI





Fuel Burner

Legend

- P : Pump
- BV : Ball valve for liquid
- CV : Check valve for liquid
- EL : Electric lighter



5.8.5 Graphical User Interface code (C#) and PLC Code

| PLC Code | Graphical User Interface code (C#) |
|---|--|
|  <p>NLAP_Biogas_Fuel-Burner_PCS_PLC-code_25</p> |  <p>NLAP-Biogas_Fuel-Burner_PCS_GUI_0104</p> |

5.9 Fuel Burner Test using Air-compressor on 12.2.2024

5.9.1 What is the goal of this test?

This project aims to study and test the fuel burner's effectiveness using butane gas with compressed air. When the main goal of the test is to make the turbocharger rotate.

5.9.2 What has been changed compared to the previous test?

Compared to the previous tests, the turbocharger was installed in the outlet hole of the fuel burner, whereas in the previous test, it was installed in the side of the conic shape of the fuel burner.

The pictures show the changes made:



The flame igniter installed in the left side of the Fuel Burner






5.9.3 What are the results?

| Steps | Step Description | Expected Result | Result |
|---------------------|---|-----------------|---------------|
| Precondition | | | |
| System is off | All valves and systems are closed | System is off | System is off |
| Check out | | | |
| Check out EV1 | Check out by GUI EV1 valve (open it/close it) | Working good | Working good |

| | | | |
|-------------------|---|-------------------------------------|-----------------------------|
| Check out EV2 | Check out by GUI EV2 valve (open it/close it) | Working good | Working good |
| Check out high V | Check out by GUI the high Voltage or flame igniter (open it/close it) | Working good | we make some changes |
| Check out Ts | Check out the temperature sensor By Gui | Reading ambient Temperature | Reading ambient Temperature |
| Check out Ps | Check out the pressure sensor By Gui | Reading the Atmospheric pressure | no pressure sensor |
| Check out TU | Check out theTurbocharger (manually) | Blades rotating normally | Blades rotating normally |
| Check out A-COM | Check out the air compressor main valve and its connection (manually) | Working good | Working good |
| Check out C1 | Check out the camera 1 filming | The system visible | no camera |
| Check out C2 | Check out the camera 2 filming | The turbocharger blades are visible | The system visible |
| Test Start | | | |
| Open Gas Tank | Open the gas tank main Valve (manually) | Working good | Working good |
| Open A-COM | Open the Air compressor main Valve (manually) | Working good | Working good |
| Open High V | Open the High V or the flame igniter by GUI | Start Working | Start Working |
| Open EV1 | Open EV1 valve by GUI | Fire Start | Fire Start |
| Close High V | Close the High V or the flame igniter by GUI after fire start | Closes | Closes |
| Read Ts | Read the temperature sensor by GUI | Temperature rise | Temperature rise |
| Read Ps | Read the Pressure sensor by GUI | Pressure normal | no pressure sensor |

| | | | |
|----------------------|--|----------------------------------|--|
| See C1 | Using camera 1 watch the System | No abnormal activity | no camera |
| See C2 | Using camera 2 watch the Turbocharger blades rotation | Blade starts to rotate | Blade start to rotate for 0.5 seconds only |
| Open Ev2 | Open the EV2 valve by the GUI | The fire starts to rise | Fire starts to rise slightly |
| See C1 | Using camera 1 watch the System | No abnormal activity | no camera |
| See C2 | Using camera 2 watch the Turbocharger blades' rotational speed | Blade rotational speed increases | no rotation as expected |
| Read Ts | Read the temperature sensor by GUI | Temperature rise | Temperature rise |
| Read Ps | Read the Pressure sensor by GUI | Pressure normal | no pressure sensor |
| Close EV2 | Close the EV2 valve by the GUI | Fire gets back to normal | not the expected result |
| Close EV1 | Close EV1 valve by GUI | Fire is off | Fire is off |
| Close Gas Tank | Close the gas tank main Valve (manually) | No abnormal activity | No abnormal activity |
| Close A-COM | Close the Air compressor main Valve (manually) | No abnormal activity | No abnormal activity |
| Postcondition | | | |
| System is off | All valves and systems are closed | System is off | System is off |

Here is a diagram of the system:



The problems we faced during the test were:

- leakage in the pipes
- A high-voltage igniter is not enough to fire the system
- fire doesn't reach out its full combustion
- the turbocharger didn't rotate
- the system needs a regulating valve to control the flow of gases

Video concerning the Test connections:



WhatsApp Video
2024-02-18 at 8.25.0

5.9.4 What is the next test about?

In the next tests, we will use oxygen gas instead of compressed air, we will fix the leakage in the system, and we will install regulating valves to control the flow of the gases.

5.10 Fuel Burner test using Butane/Oxygen on 20.02.2024

5.10.1 Test conditions

Butane pressure: 12 bar

Oxygen pressure: 12 bar

Result: Unexpected high-pressure explosion

5.10.2 Analysis

The test resulted in a high-pressure explosion due to an improper fuel-to-oxidant ratio. The supplied amount of oxygen exceeded the amount of butane that could be completely combusted by the igniter. This led to unburned butane gas accumulating within the chamber, which ignited explosively upon reaching a critical concentration.

5.10.3 System Test

| Steps | Step Description | Expected Result | Result |
|---------------------|---|----------------------------------|---|
| Precondition | | | Failure in the system When we open the system the conic shape gets out from the system due to high pressure from the ignition process. |
| System is off | All valves and systems are closed | System is off | |
| Check out | | | |
| Check out EV1 ,RV1 | Check out by GUI EV1 and RV1 valve (open it/close it) | Working good | |
| Check out EV2, RV2 | Check out by GUI EV2 and RV2 valve (open it/close it) | Working good | |
| Check out high V | Check out by GUI the high Voltage or flame igniter (open it/close it) | Working good | |
| Check out Ts | Check out the temperature sensor By Gui | Reading ambient Temperature | |
| Check out Ps | Check out the pressure sensor By Gui | Reading the Atmospheric pressure | |
| Check out TU | Check out the Turbocharger (manually) | Blades rotating normally | |
| Check Oxygen tank | Check out the oxygen tank main valve and its connection (manually) | Working good | |
| Check out C1 | Check out the camera 1 filming | The system visible | |

| | | | |
|-------------------|--|-------------------------------------|--|
| Check out C2 | Check out the camera 2 filming | The turbocharger blades are visible | |
| Test Start | | | |
| Open Gas Tank | Open gas tank main Valve (manually) | Working good | |
| Open oxygen gas | Open the oxygen tank main Valve (manually) | Working good | |
| Open High V | Open the High V or the flame igniter by GUI | Start Working | |
| Open EV1 and RV1 | Open EV1 and RV1 valve by GUI | Fire Start | |
| Close High V | Close the High V or the flame igniter by GUI after fire start | Closes | |
| Read Ts | Read the temperature sensor by GUI | Temperature rise | |
| Read Ps | Read the Pressure sensor by GUI | Pressure normal | |
| See C1 | Using camera 1 watch the System | No abnormal activity | |
| See C2 | Using camera 2 watch the Turbocharger blades rotation | Blade start to rotate | |
| Open Ev2 and RV2 | Open EV2 valve by the GUI | Fire starts to rise | |
| See C1 | Using camera 1 watch the System | No abnormal activity | |
| See C2 | Using camera 2 watch the Turbocharger blades' rotational speed | Blade rotational speed increases | |
| Read Ts | Read the temperature sensor by GUI | Temperature rise | |
| Read Ps | Read the Pressure sensor by GUI | Pressure normal | |
| Close EV2 and RV2 | Close EV2 and RV2 valve by the GUI | Fire gets back to normal | |
| Close EV1 and RV1 | Close EV1 and RV1 valve by GUI | Fire is off | |

| | | | |
|----------------------|---|----------------------|--|
| Close Gas Tank | Close the gas tank main Valve (manually) | No abnormal activity | |
| Close oxygen tank | Close the oxygen tank main Valve (manually) | No abnormal activity | |
| Postcondition | | | |
| System is off | All valves and systems are closed | System is off | |



Video related:







WhatsApp Video
2024-04-01 at 1.01.1

5.10.4 Pictures Related:









5.11 Biogas Turbine test using Butane/Oxygen on 29.03.2024

5.11.1 Test Description

On **March 29, 2024**, a test was conducted on the Biogas Turbine using **butane gas** and **oxygen gas** in a 3:1.29 ratio. By introducing oxygen, we achieved complete combustion of the butane gas. A video demonstrating the difference between combustion with and without oxygen is available.” Click the icon below” to get the video demonstrating the difference between each case.



WhatsApp Video
2024-04-02 at 11.16.

The test showed us a good result compared to the previous test with controlled pressure, but due to the low pressure of 2.5 bar butane, we didn't get the combustion force we expected to add the turbocharger to the system, we will connect it to see the result of the biogas turbine in its complete form with the turbocharger before we make any changes or decisions to the system.

5.11.2 System Test


| Steps | Step Description | Expected Result | Result |
|---------------------|-----------------------------------|-----------------|---------------|
| Precondition | | | |
| System is off | All valves and systems are closed | system is off | System is off |
| Check out | | | |

| | | | |
|----------------------|---|----------------------------------|-----------------------------|
| Check out EV1 | Check out by GUI EV1 (open it/close it) | Working good | Working good |
| Check out EV2 | Check out by GUI EV2 (open it/close it) | Working good | Working good |
| Check out EV3 | Check out by GUI EV3 (open it/close it) | Working good | Working good |
| Check out EV4 | Check out by GUI EV4 (open it/close it) | Working good | Working good |
| Check out HV igniter | Check out by GUI the high Voltage or flame igniter (open it/close it) | Working good | Working good |
| Check out Ts | Check out the temperature sensor By Gui | Reading ambient Temperature | Reading ambient Temperature |
| Check out Ps | Check out the pressure sensor By Gui | Reading the Atmospheric pressure | not connected |
| Check out TU | Check out the Turbocharger (manually) | Blades rotating normally | not connected |
| Check Oxygen tank | Check out the oxygen tank main valve and its regulator (manually) | Working good | Working good |
| Check Butane tank | Check out the Butane tank main valve and its regulator (manually) | Working good | Working good |

| | | | |
|---------------------------|---|-------------------------------------|------------------------|
| Check out C1 | Check out the camera 1 filming | The system visible | The system is visible |
| Check out C2 | Check out the camera 2 filming | The turbocharger blades are visible | not connected |
| Test Start | | | |
| Open Gas Tank | Open gas tank main Valve (manually) | Working good | Working good |
| Open oxygen gas | Open the oxygen tank main Valve (manually) | Working good | Working good |
| Open HV igniter with EV4 | Open the High Voltage with EV4 By Gui | Start Working | Start Working |
| Open EV1 | Open EV1 By Gui | Fire Start | Fire Start |
| Close HV Igniter with EV4 | Close the high-voltage Voltage Igniter and the EV4 by GUI after the fire starts | Closes | Closes |
| Read Ts | Read the temperature sensor using the GUI | Temperature rise | Temperature rise |
| Read Ps | Read the Pressure sensor by GUI | Pressure normal | Pressure normal |
| See C1 | Using camera 1, watch the System | No abnormal activity | the system visible |
| See C2 | Using camera 2, watch the Turbocharger blade's rotation | Blade starts to rotate | Blade starts to rotate |


| | | | |
|----------------------|---|----------------------------------|----------------------------------|
| Open Ev2 and EV3 | Open EV2 and EV3 valves using the GUI | Fire starts to rise | fire starts to rise |
| See C1 | Using camera 1, watch the System | No abnormal activity | No abnormal activity |
| See C2 | Using camera 2, watch the Turbocharger blades' rotational speed | Blade rotational speed increases | Blade rotational speed increases |
| Read Ts | Read the temperature sensor using the GUI | Temperature rise | Temperature rise |
| Read Ps | Read the Pressure sensor by GUI | Pressure normal | Pressure normal |
| Close EV2 and EV3 | Close EV2 and EV3 valves by the GUI | Fire gets back to normal | fire gets back to normal |
| Close EV1 and EV4 | Close EV1 and EV4 valves by GUI | Fire is off | fire is off |
| Close the gas tank. | Close the gas tank main Valve (manually) | No abnormal activity | No abnormal activity |
| Close oxygen tank | Close the oxygen tank main Valve (manually) | No abnormal activity | No abnormal activity |
| Postcondition | | | |
| system is off | All valves and systems are closed | System is off | system is off |


5.11.3 Scheme of the System by GUI



5.11.4 Pictures Related









This is a gas explosion that happened for 1 second,



5.12 Biogas Turbine test using Butane/Oxygen with Turbocharger on 02.04.2024

5.12.1 Test Description

On April 2, 2024, the Biogas Turbine was tested using butane gas and oxygen gas at a 3:1.29 ratio. By adding oxygen, we were able to complete the burning of butane gas. A video that shows the difference between combustion with and without oxygen is available: "Click the icon below to view a video illustrating the differences between each situation.



WhatsApp Video
2024-04-07 at 10.37.

The test revealed findings compared to the prior test with regulated pressure.

First, we set the Butane pressure to 2 bar and the oxygen pressure to 0.86 bar. The fire in the Biogas turbine chamber began, and we noticed it after the blades began to rotate. After a while, we didn't notice anything because the blades began to rotate when there was an excess of butane and oxygen, or, in other words, when the pressure in the chamber increased.

We noticed that the temperature began to drop, so we closed the system. We then changed the butane pressure to 3 bar and the oxygen pressure to 1.29 bar, and we started the HV igniter. We encountered the same issue, and the fire began after high pressure. We noticed it with blade rotation, and fire emitted from the turbocharger.

Finally, we increased the oxygen pressure to 3 bar while keeping the butane constant at 3 bar. After a few seconds, the pressure exited the Biogas turbine with a pop sound, and the turbocharger was damaged as a result of the high pressure caused by oxygen and butane gases, the combustion process power, and the gases produced by the combustion itself.

This test concludes that the system requires breathing and that the system failed due to the turbocharger's limited exit diameter. In the following stage, we will need a better design of rotatable blades than the turbocharger, as well as a new approach, to complete the power-generating process.

5.12.2 System Test


| Steps | Step Description | Expected Result | Result |
|---------------------|---|-----------------|---------------|
| Precondition | | | |
| System is off | All valves and systems are closed | System is off | System is off |
| Check out | | | |
| Check out EV1 | Check out by GUI EV1 (open it/close it) | Working good | Working good |

| | | | |
|----------------------|---|-----------------------------|--------------------------------|
| Check out EV2 | Check out by GUI EV2 (open it/close it) | Working good | Working good |
| Check out EV3 | Check out by GUI EV3 (open it/close it) | Working good | Working good |
| Check out EV4 | Check out by GUI EV4 (open it/close it) | Working good | Working good |
| Check out HV igniter | Check out by GUI the high Voltage or flame igniter (open it/close it) | Working good | Working |
| Check out Ts | Check out the temperature sensor By Gui | Reading ambient Temperature | Reading ambient Temperature 40 |
| Check out TU | Check out the Turbocharger (manually) | Blades rotating normally | Blades rotating |
| Check Oxygen tank | Check out the oxygen tank main valve and its regulator (manually) | Working good | we put it on 0.86 bar |
| Check Butane tank | Check out the Butane tank main valve and its regulator (manually) | Working good | we put it on 2 bar |
| Check out C1 | Check out the camera 1 filming | The system visible | The blades are Visible |
| Test Start | | | |
| Open Gas Tank | Open gas tank main Valve (manually) | Working good | Working good |
| Open oxygen gas | Open the oxygen tank main Valve (manually) | Working good | Working good |

| | | | |
|---------------------------|--|----------------------------------|--|
| Open HV igniter with EV4 | Open the High Voltage with EV4 By Gui | Start Working | Start Working |
| Open EV1 | Open EV1 By Gui | Fire Start | we are checking Ts and it started to rise |
| Close HV Igniter with EV4 | Close the High Voltage Igniter and the EV4 by GUI after the fire start | Closes | we didn't close it |
| Read Ts | Read the temperature sensor by GUI | Temperature rise | Temperature rise |
| See C1 | Using camera 1 watch the Turbocharger blades rotation | Blade start to rotate | Blade starts to rotate after we get excess quantity of oxygen. |
| Open Ev2 and EV3 | Open EV2 and EV3 valves by the GUI | Fire starts to rise | |
| See C1 | Using camera 1 watch the Turbocharger blades' rotational speed | Blade rotational speed increases | Blade rotational speed increases due to high pressure |
| Read Ts | Read the temperature sensor by GUI | Temperature rise | Temperature rise in abnormal way |
| Close EV2 and EV3 | Close EV2 and EV3 valve by the GUI | Fire gets back to normal | abnormal activity |
| Close EV1 and EV4 | Close EV1 and EV4 valves by GUI | Fire is off | |
| Close Gas Tank | Close gas tank main Valve (manually) | No abnormal activity | |

| | | | |
|----------------------|---|----------------------|---------------|
| Close oxygen tank | Close the oxygen tank main Valve (manually) | No abnormal activity | |
| Postcondition | | | |
| System is off | All valves and systems are closed | System is off | System is off |

5.12.3 Scheme of the System by GUI



5.12.4 Pictures Related






5.13 What's next

To complete this project, we must select the type of metals and sensors suitable for the model. Then, we can start manufacturing the turbine.

6 Project 6: NTA Production

6.1 NTA production poster




بِسْمِ اللَّهِ الرَّحْمَنِ الرَّحِيمِ



MEGBI - Middle East Genetics and Biotechnology Institute
 مركز أبحاث للجينات والتقنية البيولوجية
<http://aecenar.com/institutes/megbi>

Introduction


NTA is a molecule which used as an extractant in liquid-liquid extraction from Cu, Zn, and Pb. It is used for the extraction of toxic metals in municipal waste incineration ashe, so that the toxic metals can be removed before putting the ashes in the lanyard. In this way, the environment is protected.



Nitrilotriacetic acid (NTA) production

Material:

- Hydrogen gas (H₂) (controlled pressure)
- Triethanol amine
- Sodium hydroxide (NaOH)
- Cadmium Oxide (CdO) (Catalyst)



To be done:
FreeCAD of plant

Requirements:

- 1. Physical:** Pipes, tanks, and autoclave must withstand high temperatures (T = 300°C) and pressures (P = 260 bar).
- 2. Chemical:** - Tanks, autoclaves, pipes, valves, and sensors must resist corrosion from Triethanol amine, sodium hydroxide, and hydrochloric acid
- 3. Mechanical:** 1-Autoclave and tank systems, pipes, valves, and sensors must be made of stainless steel 316
2-complete system closure, resisting high-pressure
- 4. Electronic:** Sensors must accurately read system data

Prepare the Autoclave hastelloy B:

1. Make sure all valves are closed
 2. Make sure the power is turned off
- Connect the reagent valve to the reactor
3. Put the amount of the reagent needed in the reactor
 4. Close the valve for reagent filling



Safety precautions:

1. **Electrical Heating:**
2. **Triethanolamine:** Irritates eyes, skin, and respiratory tract
3. **Sodium Hydroxide:** Dangerous substance
4. **Cadmium Oxide (CdO):** Highly corrosive

6.2 Protocol NTA production

6.2.1 Introduction

Nitrilotriacetic acid, or NTA, is a molecule that acts like a metal magnet. It grabs onto minerals in water, like calcium and magnesium, which can make soap less effective. This grabbing power makes NTA useful in detergents and water treatment to soften hard water and remove unwanted metals.

6.2.2 Materials and Equipment

- Hastelloy B autoclave (**use only under supervision!**)
- Safety goggles
- Gloves
- Lab coat
- Temperature sensor x2 (T1 and T2)
- Pressure sensor (S1)
- Flow sensor (F1)
- Heater x2 (Heater 1 and Heater 2)
- Mixers 2
- Filter x2 (F1 and F2)
- Stainless steel tanks x2 (waste tank and HCl Tank)
- Hydrogen gas (controlled pressure)
- Triethanol amine (0.8 mol)
- Sodium hydroxide (3 mol)
- Cadmium Oxide (Catalyst)

6.2.3 Procedure

The passage you provided can be summarized into the following steps:

1. **Adding reactants to the autoclave:**
 - 119g of triethanolamine (0.8 mol)
 - 148.5g of water
 - 120g sodium hydroxide (3.0 mol)
 - 6g of cadmium oxide CdO
 - All these were added to a Hastelloy B autoclave.
2. **Heating under hydrogen:**
 - The mixture in the autoclave was stirred and heated for 3 minutes at 260°C under a hydrogen atmosphere.
 - The pressure during this heating reached 3,600 PSIG
3. **Adding more cadmium oxide:**
 - The autoclave was cooled down, and the pressure was vented.
 - Another 6.0 g of cadmium oxide were added to the mixture.
4. **Second heating under hydrogen:**

- The mixture with the additional cadmium oxide was reheated under hydrogen at 260°C for another 3 minutes.
- The pressure during this heating reached 460 p.s.i.g. (lower than the first heating).

5. Workup and Filtration:

- Water was added to the reaction product.
- The resulting turbid solution (800 grams) was filtered.

6. Acidification and Crystallization:

- The filtrate was acidified as in Example I (add 350ml HCl to reach pH = 0.35).
- The solution was then heated to 100°C and cooled.

7. NTA Isolation:

- The precipitated NTA was filtered, separating the solid NTA from the liquid.
- The filtered NTA was washed with ice water until the washings were free of chloride ions (test for chloride using a standard silver nitrate test).
- The washed NTA was further washed with methanol to remove any remaining water.
- Finally, the purified NTA was dried at 120°C.

8. Yield Determination:

- Although not explicitly mentioned in the provided steps, the yield of the recovered NTA can be determined at this point using appropriate analytical techniques (refer to the original protocol for yield calculation).

6.3 Requirements NTA pilot plant

6.3.1 System requirements

- NTA (nitritotriacetic acid) Pilot Plant shall be able to produce the nitritotriacetic acid.
- The control panel shall be able to control all valves, mixers, and Heaters and read the sensor data (Temperature, Pressure, and Flow).

6.3.2 Physical requirements

- The pipes shall be able to withstand the temperatures and pressures that exist at the points.
 - Temperature that shall be withstood: 100°C plus.
 - Pressure that shall be withstood: 2 bars.

- The **tanks** and **autoclave** shall be able to withstand the Temperature exchanges, pressures, and mechanical forces that exist at the points.
 - Temperature in **tanks** that shall be withstood:100°C plus.
 - -Temperature in **Autoclave** that shall be withstood: 200-300°C.
 - Pressure in **tanks** that shall be withstood: 2 bars.
 - Pressure an **autoclave** that shall be withstood: 200-260 bars.
 - -mechanical forces: shall be withstood: mixer movements and rotation.
- The sensors (Temperature, Pressure, and Flow) shall be able to withstand the temperatures and pressures that exist at the points.
 - Temperature that shall be withstood:100°C plus. In **tanks** and 200-300°C in **autoclave**.
 - Pressure that shall be withstood: 2 bars in **tanks** and 200-260 bars in **autoclave**.

6.3.3 Chemical Requirements

- The **Tanks** and **autoclave** system shall be able to withstand the corrosion with organic and inorganic reagents: Tri-ethanol amine, sodium hydroxide, and chloridric acid.
- The **pipe system** used shall be able to withstand the corrosion with Tri-ethanol amine, sodium hydroxide, and chloridric acid.
- The **valves** shall be able to withstand the corrosion with Tri-ethanol amine, sodium hydroxide, and chloridric acid.
- The **sensors** (Temperature, Pressure, and flow) shall be able to withstand corrosion with Tri-ethanol amine, sodium hydroxide, and chloridric acid.

6.3.4 Mechanical Requirements

- The **Autoclave** Hastelloy B shall be made of stainless steel 316.
- The **Autoclave** shall be able to close the system completely.
- The **Autoclave** shall be able to resist the pressure (+240 bars) without letting gas or vapor exit through.
- The **Tank system** shall be made of Stainless Steel 316.
- The **Tank system** shall be able to close the system completely.


- The **pipes** shall be made of stainless steel 316.
- The **pipes** shall be able to resist the pressure without letting gas or vapor exit through.
- The **valves** shall be made of stainless steel 316.
- The **valves** shall be able to close completely.
- The **valves** shall be able to open or close independently of the pressure.
- The **sensors** shall be made of stainless steel 316.
- The **sensors** shall be able to close the system completely.
- The NTA pilot plant shall be designed according to the mechanical design

6.3.5 Electrical requirements:

- The **sensors** shall be able to read the data from the system.
- The control panel connected to the GUI shall be able to control the whole system:
 - Open/close valves
 - Turn ON/OFF Moto mixer
 - Turn ON/OFF heater

6.4 NTA Pilot Plant

6.4.1 System design / System concept (NTA Pilot Plant)





NTA pilot plan _24052024 [Edraw file]:



Edraw file NTA production MAP for

6.4.2 Mechanical design (NTA pilot plant)





Pilot Plant production design _25.07.24_ (NOT COMPLETED YET) [FreeCAD file]:



NTA free-cad file
10.6.24.FCStd

6.5 Test specification NTA pilot plant

6.5.1 Prepare the Autoclave hastelloy B

1. Make sure all valves are closed
2. Make sure the power is turned off
3. Connect the reagent valve to the reactor
4. Put the amount of the reagents needed in the reactor (amount of reagents: **119g** tri-ethanol amine (0.8mol), **120 g** sodium hydroxide (3mol), **12g divided** CdO (cadmium oxide) and **148 ml** water)
5. Close the valve for reagent filling.

6.5.2 Safety precaution

- Electrical heating (+260 °c) could suffer fourth degree burns (Autoclave = tank 1)
- Tri-ethanol amine: Irritating to the eyes, skin, and respiratory tract.
- Sodium hydroxide: Dangerous substance. It can hurt you if it touches your skin and if you breathe it. Eating or drinking sodium hydroxide can cause severe burns and vomiting, nausea, diarrhea, burns eyes, or chest and stomach pain.
- Cadmium oxide (CdO): highly corrosive, burns eyes and skin, inhaling damages lungs, a potential carcinogen, flammable, and reacts violently with many substances.

⚠ N.B.: Wear protective gloves/protective clothing/eye protection/face protection.

6.5.3 NTA Production Operation Method

- 1) Ensure all sanitary connections
- 2) Put the reagents in "Autoclave B" (tri ethanol amine, sodium hydroxide, and CdO)
- 3) Reaction: $(TEA + 3 NaOH + CdO (catalyst) \rightarrow NTA + 3 H_2O + Na\text{-byproducts})$
- 4) Plug the control system
- 5) Check the control system if it's working properly
- 6) Operate the "mixer" to mix the reagents in the "Autoclave B"
- 7) Operate the "heater 1" to heat = (260°C) in the "Autoclave B", 3600 PSI (248 bars) for 3 min
- 8) After 3 min: Operate the control system to Cooling and pressure venting
- 9) Put the catalyst in "Autoclave B" for the second time (CdO only and the same amount as the first one)
- 10) Re-heat by "Heater 1" to reach 260°C, 460 PSI (32 bars) and for 3 min
- 11) Operate "Filter F1" to filtrate the turbid solution obtained
- 12) Operate "Heater 2" to heat the water (100°C) in the "Filtered solution tank"
- 13) Operate the control system to add HCl in "Filtered solution tank"
- 14) Operate "Filter F2" to filtrate the acidic solution obtained
- 15) Operate the dryer to dry the solution obtained in the "Dryer"
- 16) After finishing, Operate the valves, heaters and mixers to close.

6.6 001: NITRILOTRIACETIC ACID PRODUCTION SYSTEM TEST

| Step | Step Description | Expected Result |
|------------------------------|-------------------------------|-------------------------|
| Precondition | System is OFF | |
| TURNING ON the system | Turn ON the GUI | The system is ON |

6.6.1 Reaction phase 1

Reagents adding*

| | | |
|---|---|---|
| Switch ON the "heater 1" (Autoclave Hastelloy B) | Turn ON the "Heater 1" from the GUI | "THE HEATER 1" is heating till reaches 260°C indicated on the "T1" (autoclave's temperature sensor) and 3600 PSI (248 bar) indicated on the "Pressure Sensor" |
| i-Switch ON the "mixer" (Autoclave B) | i-Turn ON the mixer from the GUI | i-Mixing the reagents (manually added) to obtain the mixture in the "autoclave B" |
| ii-Switch ON the "timer" (autoclave B) | ii-Turn ON the timer from the GUI | ii-Reaction timer's set at 3 min to be completed |
| iii- Switch OFF the "mixer" (Autoclave B) | i-Turn OFF the "mixer" from the GUI | i- The "mixer" is OFF |
| iv- Switch OFF the "Heater 1" (Autoclave B) | ii-Turn OFF the "heater 1" from the GUI | ii- The "Autoclave B" and the mixture in the "Autoclave" is cooled till reaches room temperature indicated on the "T1" (temperature sensor of the Autoclave) |
| v- Switch OFF the "Timer" (Autoclave B) | iii-Turn OFF the "timer" from the GUI | iii- Reaction "Timer" is OFF |
| - Open the "venting valve" (Autoclave B) | - Open the venting valve from the GUI | - The venting valve is open for cooling and pressure realizing from the system |

6.6.2 Reaction phase 2

| | | |
|---|---------------------------------------|---|
| Switch ON the "heater 1" (Autoclave B) | Turn ON the "Heater 1" from the GUI | The "Heater 1" is heating till reaches 260°C indicated on the "T1" (autoclave's temperature sensor) and 460 PSI indicated on the "Pressure Sensor" |
| -Switch ON the "mixer" (Autoclave B) | -Turn ON the "mixer" from the GUI | -Mixing the reagents = catalyst in reaction 2 (manually added) |
| -Switch ON the "timer" (autoclave B) | -Turn ON the "timer" from the GUI | -Reaction timer's set at 3 min to be completed |
| - Switch OFF the "mixer" (Autoclave B) | -Turn OFF the "mixer" from the GUI | -The "mixer" is OFF |
| - Switch OFF the "heater 1" (Autoclave B) | -Turn OFF the "heater 1" from the GUI | -The "Autoclave jacket" and the mixture in the "Autoclave" are cooled till reach room temperature indicated on the "T1" (temperature sensor of the Autoclave) |
| - Switch OFF the "timer" (autoclave B) | -Turn OFF the "timer" from the GUI | -Reaction "timer" is OFF |

6.6.3 Filtration

| | | |
|--|---|---|
| -Open the "valve A" (Autoclave B: filter F1) | -Open the valve "VA" to transfer the turbid solution (after adding 400ml Distilled Water) from the Autoclave to filter "F1" | -Turbid solution is filtered and the filtrate is transferred to "FS tank" |
| -Open the "Valve B" (Filter F1: waste tank) | -Open the valve "VB" to transfer the solid residue to the waste tank | -Turbid solution is filtered and the solid residue is transferred to the "Waste tank" |

6.6.4 Acidification

| | | |
|---------------------------------------|--|---|
| -Open the valve C (HCl tank: FS tank) | -Open the valve VC to transfer the HCl solution from the "HCl tank" to the "FS tank" | - (350 ml indicated in the flow sensor) Hydrochloric acid is transferred to "FS tank": pH= 0.35 |
|---------------------------------------|--|---|

| | | |
|---|---|---|
| <p>-Switch ON the mixer (FS Tank)</p> | <p>-Turn ON the mixer from the GUI</p> | <p>- Mixing the filtrate and Hydrochloric acid in "FS tank"</p> |
| <p>-Switch ON the heater 2 (FS tank)</p> | <p>-Turn ON the heater 2 from the GUI</p> | <p>- Heater 2 is heating the water in the jacket till reaches 260°C indicated on the T1 (autoclave's temperature sensor) and 460 PSI indicated on the Pressure Sensor</p> |

| | | |
|--|--|------------------------------|
| <p>-Switch OFF the "mixer" (FS tank)</p> | <p>-Turn OFF the "mixer" from the GUI</p> | <p>-The "mixer" is OFF</p> |
| <p>-Switch OFF the "heater 2" (Autoclave B)</p> | <p>-Turn OFF the "heater 2" from the GUI</p> | <p>The "Heater 2" is OFF</p> |

6.6.5 NTA Isolation

| | | |
|--|--|---|
| <p>Open the "valve D" (FS filter 2)</p> | <p>the tank:</p> <p>- Open the valve "VD" to transfer the acidic filtrate from the "FS tank" to the "Filter F2"</p> | <p>-"The acidic filtrate" is filtrated and the filtrate is transferred to the "Dryer"</p> |
| <p>Switching off the system</p> | <p>Switch off the system</p> | <p>The system is OFF</p> |
| <p>Postcondition</p> | <p>system is OFF</p> | |



6.7 What's next

Procurement/producing of solubles.

7 Project 7: Ashes Recycling Project

7.1 System Test only with water in February 2025


7.1.1 Ashes recycling - test specification



7.1.2 Ashes recycling - test documentation (test date: 12.02.2025)



This experiment was carried out exclusively with water for demonstration purposes. First, pump (1) and pump (2) were turned on to transport the water to the separation tower. Due to a defective valve (right picture, red circle), the backflow-path (left picture, yellow circle) to the tank was closed so that the test could be carried out. The water now flows in the direction of the red arrow. The defective valve was not removed from the system because no valve of the same model was available. Only the flow direction was manually adjusted so that the water can only flow in one direction, as previously described. During the test it was also discovered that there was a leak next to the filter (left picture, red circle).



Now the water was pumped via pump (1) to the tank on the left side.





The water was also pumped into the upper part of the tower via pump (2). As soon as the tower is filled to the top, the water should flow through the path (red arrow) into the bottle. This test was only carried out for a short time to test the system, so the tower was not filled. During the test it was also discovered that the upper valve after the tower (red circle) was defective. The valve was replaced by a different model. The old model runs with 24V and needs a relay. The new valve runs with 220V and doesn't need a relay. The PLC can access it immediately.

7.2 Whats next?

Procurement of solvents for extraction of specific metals